

- 19. Accept and authorize the Chairman to execute Change Order #3 and the Certificate of Completion for FC-1165-01-A/BJC – CR 419 Phases I & II with Southland Construction, Apopka (Certificate of Completion and \$220,105.42 + 55 days).**

FC 1165-01-A/BJC provided for all labor, materials, equipment, coordination and incidentals necessary to four-lane approximately 3.2 miles from Lockwood Blvd to Second Street in Chuluota. As of February 6, 2004, all work and documentation has been satisfactorily completed.

Change Order #3 will provide for new pay items required to complete the project due to conditions encountered in the field and final adjustments for quantities. An additional 55 days of contract time for adverse weather (7 days), additional work (45 days), and Contractor's holiday time (3 days) is required.

Previous Contract Sum:	\$8,185,071.64
Change Order #3	<u>220,105.42</u>
Revised Contract Sum:	\$8,405,177.06

Public Works/Engineering and Fiscal Services/Purchasing and Contracts Division recommend the Board to approve Change Order #3 and the acceptance of this project and authorize the Chairman to execute the Certificate of Completion.

**SEMINOLE COUNTY, FLORIDA
CHANGE ORDER FOR CONSTRUCTION PROJECTS**

**PURCHASING DIVISION
(407) 665-7116**

**1101 E. First Street
Sanford, Florida 32771-1468**

Contract No: FC-1165-A-01/BJC Initiation Date: _____
Change Order No: 3 - Final Account No: _____
Contract for: C.R. 419 - Phases I&II (Lockwood Blvd. to Second Street in Chuluota)

Original: 415 Days (NTP 3/11/02)
Contract Date: Feb. 25, 2002
Arch/Eng Project No: PS-579-00/BJC

You are requested to make the following change(s) in this contract:
See attached spreadsheet "final quantities for final pay estimate and
data for final change order."

Reason for change(s):
Final reconciliation of pay items with final quantities plus additional work.

Original Contract Sum.....	\$	8,056,254.65
Contract sum prior to this change order.....	\$	8,185,071.64
Change order (increase)(decrease)(unchanged).....	\$	220,105.42
New contract sum including this change order will be.....	\$	8,405,177.06
Contract time will be (increased)(decreased)(unchanged)		
By (55) calendar days	No calendar day.....	55
Final completion date through this change order.....		<u>October 15, 2003</u>

Waiver This Change Order constitutes full and mutual accord and satisfaction for the adjustment of Contract Price and Time as a result of increases or decreases in costs and time of performance caused directly and indirectly from the change. Acceptance of this Waiver constitutes an agreement between County and Contractor that the Change Order represents and equitable adjustment to the Agreement and that Contractor shall waive all rights to file a Contract Claim of any nature on this Change Order. Execution of this Change Order shall constitute Contractor's complete acceptance and satisfaction that it is entitled to no more costs or time (direct, indirect, impact, etc.) pursuant to this Change Order.

Acknowledgements The aforementioned change, and work affected thereby, is subject to all provisions of the original Agreement not specifically changed by this Change Order, and it is expressly understood and agreed that the approval of the Change Order shall have no effect on the original agreement other than matters expressly provided herein.

NOT VALID UNTIL SIGNED BY OWNER, ARCHITECT/ENGINEER AND CONTRACTOR


STEPHEN C KRUG
Project Manager

PW/ENGINEERING
Department/Division
By: [Signature]
Date: 2-6-04

Reynolds, Smith & Hills CS, Inc.
Architect/Engineer
300 S. Pine Island Rd. Ste. 300
Plantation, FL 33324
Address
By: Joseph J. Shaughnessy, PE
Date: Jan. 29, 2004

Southland Construction, Inc.
Contractor (Seal)
172 West Fourth St.
Apopka, FL 32703
Address
By: [Signature]
Date: 1-30-04

[Signature]



Approved as to form & legal sufficiency: _____
County Attorney _____ Date _____

SEMINOLE COUNTY BOARD OF COUNTY COMMISSIONERS
CLERK OF THE CIRCUIT COURT
ATTEST:

Chairman _____ Clerk _____ Date _____

BCC Approval Date: _____

CHANGE ORDER _____ App. H

Seminole County, Florida
 C.R. 419 Phases I & II. Construction of
 Roadway & Bridge

Contract FC-1165-01/BJC
 Contractor: Southland Construction Inc.
 CEI: Reynolds, Smith & Hills CS, Inc.

Final Quantities for Final Pay Estimate and Data for Final Change Order

Updated on: 29-Jan-04 Print Scaling 60%		Contract Prices		Change Orders # 1 and #2		Current Contract Values		Final Pay from Final Estimate Computations Book		FINAL CHANGE ORDER DATA Change Order #3				
Item No.	Description	Unit	Quantity	Unit Price	Total Amount	CO #	Quantity	Amount	Quantity	Amount	Quantity	Amount	Change	Amount
101-1	Mobilization	LS	1	\$325,000.00	\$325,000.00				1	\$325,000.00	1.0	\$325,000.00	0	\$0.00
104-4	Mowing	AC	5.6	\$160.00	\$896.00				5.6	\$896.00	63.6	\$10,176.00	58	\$9,280.00
104-10-1	Baled Hay or Straw	EA	9480	\$8.00	\$75,840.00				9480	\$75,840.00	3785.0	\$30,280.00	-5695	(\$45,560.00)
104-11	Floating Turbidity Barrier	LF	200	\$8.40	\$1,680.00				200	\$1,680.00	1850.0	\$15,540.00	1650	\$13,860.00
104-12	Staked Turbidity Barrier	LF	496	\$3.30	\$1,636.80				496	\$1,636.80	40.0	\$132.00	-456	(\$1,504.80)
104-13-2	Staked Silt Fence	LF	66608	\$1.00	\$66,608.00				66608	\$66,608.00	44283.0	\$44,283.00	-22325	(\$22,325.00)
110-1-1	Clearing & Grubbing	LS	1	\$150,000.00	\$150,000.00				1	\$150,000.00	1.0	\$150,000.00	0	\$0.00
110-11	Demo Existing E curb for crossovers	LS	0	\$1,153.90	\$0.00	2	2	\$2,307.80	2	\$2,307.80	2.0	\$2,307.80	0	\$0.00
110-12	Removal of Damaged Tree	LS	0	\$971.25	\$0.00	New on Final Change Order	0	\$0.00	0	\$0.00	1.0	\$971.25	1	\$971.25
110-13	Walgreens Sidewalk Site Preparation	LS	0	\$3,774.46	\$0.00	New on Final Change Order	0	\$0.00	0	\$0.00	1.0	\$3,774.46	1	\$3,774.46
120-1	Regular Excavation	CY	117040	\$3.90	\$456,456.00				117040	\$456,456.00	117040.0	\$456,456.00	0	\$0.00
120-4	Subsoil Excavation	CY	3207	\$5.80	\$17,959.20				3207	\$17,959.20	5001.40	\$28,007.84	1794.4	\$10,048.64
120-10	Construct New Drainage Swale	LS	0	\$1,564.43	\$0.00	New on Final Change Order	0	\$0.00	0	\$0.00	1.0	\$1,564.43	1	\$1,564.43
145-74-1	Geosynthetic Reinforced Soil Slopes (Tensar)	SF	8380	\$5.00	\$41,900.00				8380	\$41,900.00	8380.0	\$41,900.00	0	\$0.00
160-4	Type "B" Stabilization (12")	SY	134728	\$2.00	\$269,456.00				134728	\$269,456.00	129647.2	\$259,294.30	-5080.85	(\$10,161.70)
162-3-101	Finish Soil Layer	SY	109229	\$0.27	\$29,491.83				109229	\$29,491.83	138294.0	\$37,339.38	29065	\$7,847.55
285-701	Optional Base (Base Group 1)	SY	4664	\$4.60	\$21,454.40				4664	\$21,454.40	4176.2	\$19,210.52	-487.8	(\$2,243.88)
285-704	Optional Base (Base Group 4)	SY	1608	\$5.50	\$8,844.00				1608	\$8,844.00	1768.1	\$9,724.55	160.1	\$880.55
285-709	Optional Base (Base Group 9)	SY	98528	\$7.95	\$783,297.60				98528	\$783,297.60	103226.1	\$820,647.34	4698.08	\$37,349.74
300-1-1	Bituminous Material (Prime Coat)	GA	219	\$4.00	\$876.00				219	\$876.00	0.0	\$0.00	-219	(\$876.00)
300-1-3	Bituminous Material (Tack Coat)	GA	11304	\$1.00	\$11,304.00				11304	\$11,304.00	10158.0	\$10,158.00	-1148	(\$1,148.00)
327-70-1	Milling Existing Asphalt Pavement (1" Avg. Depth)	SY	27935	\$0.70	\$19,554.50				27935	\$19,554.50	27904.0	\$19,532.81	-30.98	(\$21.69)
327-75	Milling Existing Black Base	LS	0	\$12,600.00	\$0.00	New on Final Change Order	0	\$0.00	0	\$0.00	1.0	\$12,600.00	1	\$12,600.00
331-2	Asphaltic Concrete Type S	TN	15216.2	\$47.00	\$715,161.40				15216.2	\$715,161.40	17398.8	\$817,649.60	2180.6	\$102,488.20
337-5-3	Asphaltic Concrete Friction Course (FC-3)	SY	131528	\$3.20	\$420,889.60				131528	\$420,889.60	128932.5	\$412,584.10	-2595.47	(\$8,305.50)
339-1	Asphalt Pavement Miscellaneous	TN	9	\$160.00	\$1,440.00				9	\$1,440.00	15.2	\$2,432.00	6.2	\$992.00
400-1-2	Class I Concrete (End Walls)	CY	39.63	\$430.00	\$17,040.90	2	4.48	\$1,928.40	44.11	\$18,969.30	38.58	\$16,589.40	-5.53	(\$2,377.90)
400-1-11	Class I Concrete (Retaining Walls)	CY	706.2	\$347.00	\$245,051.40				706.2	\$245,051.40	870.33	\$232,604.51	-35.87	(\$12,446.89)
400-1-15	Class I Concrete (Miscellaneous) (Contingent)	CY	10	\$428.00	\$4,280.00				10	\$4,280.00	0.0	\$0.00	-10	(\$4,280.00)
410-70-123	Conspan Precast Culvert System (12x3)	LF	127.58	\$700.00	\$89,306.00				127.58	\$89,306.00	127.58	\$89,306.00	0	\$0.00
415-1-1	Reinforcing Steel (Roadway) (for U-endwall S-30)	LB	155	\$0.60	\$93.00				155	\$93.00	155.0	\$93.00	0	\$0.00
425-1-311	Inlet (Curb Type P-1) (<10')	EA	1	\$3,100.00	\$3,100.00				1	\$3,100.00	1.0	\$3,100.00	0	\$0.00
425-1-351	Inlet (Curb Type P-5) (<10')	EA	55	\$2,800.00	\$154,000.00				55	\$154,000.00	55.0	\$154,000.00	0	\$0.00
425-1-352	Inlet (Curb Type P-5) (>10')	EA	1	\$3,300.00	\$3,300.00				1	\$3,300.00	1.0	\$3,300.00	0	\$0.00
425-1-361	Inlet (Curb Type P-6) (<10')	EA	14	\$2,700.00	\$37,800.00				14	\$37,800.00	14.0	\$37,800.00	0	\$0.00
425-1-451	Inlet (Curb Type J-5) (<10')	EA	2	\$4,100.00	\$8,200.00				2	\$8,200.00	2.0	\$8,200.00	0	\$0.00
425-1-452	Inlet (Curb Type J-5) (>10')	EA	2	\$4,700.00	\$9,400.00				2	\$9,400.00	2.0	\$9,400.00	0	\$0.00
425-1-461	Inlet (Curb Type J-6) (<10')	EA	4	\$4,400.00	\$17,600.00				4	\$17,600.00	4.0	\$17,600.00	0	\$0.00
425-1-462	Inlet (Curb Type J-6) (>10')	EA	2	\$4,900.00	\$9,800.00				2	\$9,800.00	2.0	\$9,800.00	0	\$0.00
425-1-521	Inlet, (Ditch Bottom Type C) (<10')	EA	3	\$2,300.00	\$6,900.00	2	1	\$2,300.00	4	\$9,200.00	4.0	\$9,200.00	0	\$0.00
425-1-541	Inlet, (Ditch Bottom Type D) (<10')	EA	7	\$2,200.00	\$15,400.00	New on Final Change Order	7	\$15,400.00	8.0	\$17,600.00	1.0	\$17,600.00	1	\$2,200.00
425-1-551	Inlet, (Ditch Bottom Type E) (<10')	EA	3	\$1,800.00	\$5,400.00				3	\$5,400.00	3.0	\$5,400.00	0	\$0.00
425-1-701	Inlet, (Gutter Type S) (<10')	EA	1	\$2,600.00	\$2,600.00				1	\$2,600.00	1.0	\$2,600.00	0	\$0.00
425-2-41	Manhole (P-7) (<10')	EA	12	\$1,800.00	\$19,200.00				12	\$19,200.00	12.0	\$19,200.00	0	\$0.00
425-2-71	Manhole (J-7) (<10')	EA	7	\$3,100.00	\$21,700.00				7	\$21,700.00	7.0	\$21,700.00	0	\$0.00
425-2-72	Manhole (J-7) (>10')	EA	1	\$4,500.00	\$4,500.00				1	\$4,500.00	1.0	\$4,500.00	0	\$0.00
425-11	Modify Existing Drainage Structure	EA	1	\$3,000.00	\$3,000.00	New on Final Change Order	1	\$3,000.00	2.0	\$6,000.00	1.0	\$3,000.00	1	\$3,000.00
425-72-1	Modifying Inlets (B)	LS	0	\$5,683.32	\$0.00	1	1	\$5,683.32	1	\$5,683.32	1.0	\$5,683.32	0	\$0.00
430-11-325	Concrete Pipe Culvert (SS) (Class III) (18")	LF	5777	\$25.65	\$148,335.45				5777	\$148,335.45	5777.0	\$148,335.45	0	\$0.00
430-11-329	Concrete Pipe Culvert (SS) (Class III) (24")	LF	3372	\$32.90	\$110,938.80				3372	\$110,938.80	3372.0	\$110,938.80	0	\$0.00
430-11-333	Concrete Pipe Culvert (SS) (Class III) (30")	LF	3462	\$43.00	\$148,866.00				3462	\$148,866.00	3462.0	\$148,866.00	0	\$0.00
430-11-338	Concrete Pipe Culvert (SS) (Class III) (36")	LF	2165	\$54.00	\$116,910.00				2165	\$116,910.00	2165.0	\$116,910.00	0	\$0.00
430-11-340	Concrete Pipe Culvert (SS) (Class III) (42")	LF	50	\$57.70	\$2,885.00				50	\$2,885.00	50.0	\$2,885.00	0	\$0.00
430-141-104	Concrete Pipe Culvert (SS) (Class III) (24"x38")	LF	442	\$56.30	\$24,884.60				442	\$24,884.60	442.0	\$24,884.60	0	\$0.00
430-142-102	Concrete Pipe Culvert (CD) (Class III) (14"x23")	LF	795	\$28.00	\$22,260.00	2	96	\$2,688.00	891	\$24,948.00	891.0	\$24,948.00	0	\$0.00
430-142-103	Concrete Pipe Culvert (CD) (Class III) (19"x30")	LF	474	\$38.00	\$18,012.00				474	\$18,012.00	474.0	\$18,012.00	0	\$0.00
430-144-103	Concrete Pipe Culvert (SD) (Class III) (19"x30")	LF	47	\$37.50	\$1,762.50				47	\$1,762.50	47.0	\$1,762.50	0	\$0.00
430-961-213	PVC Pipe Culvert (Schedule 40) (not encased) (4")	LF	36	\$15.20	\$547.20				36	\$547.20	36.0	\$547.20	0	\$0.00
430-961-218	PVC Pipe Culvert (SS) (Schedule 40) (8")	LF	67	\$17.80	\$1,192.60				67	\$1,192.60	67.0	\$1,192.60	0	\$0.00
430-982-225	M.E.S. (CD) Conc Pipe Round (18")	EA	1	\$400.00	\$400.00				1	\$400.00	1.0	\$400.00	0	\$0.00

Seminole County, Florida
C.R. 419 Phases I & II. Construction of
Roadway & Bridge

Contract FC-1165-01/BJC
Contractor: Southland Construction Inc.
CEI: Reynolds, Smith & Hills CS, Inc.

Final Quantities for Final Pay Estimate and Data for Final Change Order

Updated on: 29-Jan-04

Print Scaling 60%

Item No.	Description	Unit	Quantity	Contract Prices		Change Orders # 1 and #2			Current Contract Values		Final Pay from Final Estimate Computations Book		FINAL CHANGE ORDER DATA Change Order # 3		
				Unit Price	Total Amount	CO#	Quantity	Amount	Quantity	Amount	Quantity	Amount	Change Quantity	Amount	Change
430-982-233	M.E.S. (CD) Conc Pipe Round (30")	EA	1	\$1,500.00	\$1,500.00				1	\$1,500.00	1.0	\$1,500.00	0	\$0.00	
430-982-238	M.E.S. (CD) Conc Pipe Round (36")	EA	4	\$1,650.00	\$6,600.00				4	\$6,600.00	4.0	\$6,600.00	0	\$0.00	
430-982-240	M.E.S. (CD) Conc Pipe Round (42")	EA	1	\$1,900.00	\$1,900.00				1	\$1,900.00	1.0	\$1,900.00	0	\$0.00	
430-982-402	M.E.S. (CD) Ellip Conc Pipe (14"x23")	EA	12	\$420.00	\$5,040.00	2	2	\$840.00	14	\$5,880.00	14.0	\$5,880.00	0	\$0.00	
430-982-403	M.E.S. (CD) Ellip Conc Pipe (19"x30")	EA	4	\$630.00	\$2,520.00				4	\$2,520.00	4.0	\$2,520.00	0	\$0.00	
430-984-403	M.E.S. (SD) Ellip Conc Pipe (19"x30")	EA	2	\$830.00	\$1,280.00				2	\$1,280.00	2.0	\$1,280.00	0	\$0.00	
440-1-10	Underdrains (Type I) (6")	LF	450	\$10.00	\$4,500.00	2	695	\$6,950.00	1145	\$11,450.00	1145.0	\$11,450.00	0	\$0.00	
440-1-11	Underdrain Cleanouts	LS	0	\$1,123.06	\$0.00	2	1	\$1,123.06	1	\$1,123.06	1.0	\$1,123.06	0	\$0.00	
440-70	Underdrain Inspection Box	EA	2	\$580.00	\$1,160.00				2	\$1,160.00	2.0	\$1,160.00	0	\$0.00	
514-71-1	Plastic Filter Fabric (Subsurface)	SY	375	\$1.30	\$487.50	2	695	\$903.50	1070	\$1,391.00	1070.0	\$1,391.00	0	\$0.00	
514-71-3	Plastic Filter Fabric (Riprap)	SY	224	\$3.20	\$718.80				224	\$718.80	224.0	\$718.80	0	\$0.00	
515-1-2	Pipe Handrail (Aluminum)	LF	3954	\$37.50	\$148,275.00				3954	\$148,275.00	3928.0	\$147,300.00	-26	(\$975.00)	
520-1-7	Conc Curb & Gutter Type E	LF	16175	\$7.30	\$118,077.50				16175	\$118,077.50	16418.8	\$119,857.09	243.78	\$1,779.59	
520-1-10	Conc Curb & Gutter Type F	LF	19830	\$6.40	\$126,912.00				19830	\$126,912.00	20065.0	\$128,416.13	235.02	\$1,504.13	
520-2-1	Conc Curb Type A	LF	760	\$6.40	\$4,864.00				760	\$4,864.00	760.6	\$4,867.84	0.6	\$3.84	
520-2-2	Conc Curb Type B	LF	48	\$9.80	\$470.40				48	\$470.40	0.0	\$0.00	-48	(\$470.40)	
520-3	Concrete Valley Gutter	LF	330	\$16.00	\$5,280.00				330	\$5,280.00	330.2	\$5,283.20	0.2	\$3.20	
520-6	Concrete Shoulder Gutter	LF	206	\$13.00	\$2,678.00				206	\$2,678.00	206.0	\$2,678.00	0	\$0.00	
520-70-89	Concrete Traffic Separator (Special) (VW)	SY	178	\$32.00	\$5,696.00				178	\$5,696.00	178.0	\$5,696.00	0	\$0.00	
520-72-5	Concrete Barrier Wall (Rigid - Curb & Gutter)	LF	147	\$75.00	\$11,025.00				147	\$11,025.00	147.0	\$11,025.00	0	\$0.00	
522-1	Concrete Sidewalk, 4" Thick	SY	18374	\$15.50	\$284,797.00				18374	\$284,797.00	19426.9	\$301,116.95	1052.9	\$16,319.95	
522-2	Concrete Sidewalk, 6" Thick	SY	740	\$21.40	\$15,838.00				740	\$15,838.00	1061.4	\$22,713.96	321.4	\$6,877.96	
524-1-1	Concrete Ditch Pavement (3")	SY	83	\$26.70	\$2,216.10				83	\$2,216.10	131.2	\$3,503.04	48.2	\$1,286.94	
524-1-2	Concrete Ditch Pavement (4")	SY	1029	\$32.00	\$32,928.00				1029	\$32,928.00	1017.9	\$32,572.80	-11.1	(\$355.20)	
530-3-4	Riprap (Rubble) (Ditch Lining)	TN	161.3	\$50.00	\$8,065.00				161.3	\$8,065.00	241.57	\$12,078.50	80.27	\$4,013.50	
536-1-1	Guardrail (Roadway)	LF	112.5	\$13.50	\$1,518.75				112.5	\$1,518.75	132.5	\$1,788.75	20	\$270.00	
536-73	Guardrail (Removal)	LF	187.5	\$2.70	\$506.25				187.5	\$506.25	187.5	\$506.25	0	\$0.00	
536-88	Guardrail End Anchorage, Type SRT-350	EA	1	\$1,760.00	\$1,760.00				1	\$1,760.00	1.0	\$1,760.00	0	\$0.00	
538-1	Resetting Guardrail	LF	87.5	\$9.80	\$840.00				87.5	\$840.00	87.5	\$840.00	0	\$0.00	
550-2-1	Fencing, Type B (with Barb Wire Attachment)	LF	1170	\$8.30	\$9,711.00				1170	\$9,711.00	1221.0	\$10,134.30	51	\$423.30	
550-2-1A	Delete Barb Wire from Fencing	LS	0	(\$479.20)	\$0.00	New on Final Change Order			0	\$0.00	1.0	(\$479.20)	1	(\$479.20)	
550-3-2	Corner Post Assemblies (Type B Fence)	EA	6	\$145.00	\$870.00				6	\$870.00	6.0	\$870.00	0	\$0.00	
550-5-1	Pull Post Assemblies (Type B Fence)	EA	1	\$145.00	\$145.00				1	\$145.00	4.0	\$580.00	3	\$435.00	
550-79-20	Sliding Gate (Cantilever) (20 Ft)	EA	1	\$1,350.00	\$1,350.00				1	\$1,350.00	1.0	\$1,350.00	0	\$0.00	
570-2	Seed & Mulch	SY	42033	\$0.16	\$6,725.28				42033	\$6,725.28	0.0	\$0.00	-42033	(\$6,725.28)	
570-3-1	Seeding (Permanent) (Argentine Bahia)	LB	869	\$2.70	\$2,346.30				869	\$2,346.30	0.0	\$0.00	-869	(\$2,346.30)	
570-4	Mulch Material	TN	34.7	\$215.00	\$7,460.50				34.7	\$7,460.50	0.0	\$0.00	-34.7	(\$7,460.50)	
570-5	Fertilizer	TN	4.5	\$270.00	\$1,215.00				4.5	\$1,215.00	2.975	\$803.25	-1.525	(\$411.75)	
570-9	Water for Grassing	MG	677	\$32.00	\$21,664.00				677	\$21,664.00	557.5	\$17,840.00	-119.5	(\$3,824.00)	
570-10	Grass Seed (Quick Growing Type)	LB	174	\$0.60	\$104.40				174	\$104.40	0.0	\$0.00	-174	(\$104.40)	
575-1-3	Sodding (Argentine Bahia)	SY	67196	\$1.25	\$83,995.00				67196	\$83,995.00	138294.0	\$172,867.50	71098	\$88,872.50	
575-2	Replace Bahia Sod with St. Augustine	LS	0	\$3,925.68	\$0.00	New on Final Change Order			0	\$0.00	1.0	\$3,925.68	1	\$3,925.68	
686-03	R/W Survey	LS	1	\$17,000.00	\$17,000.00				1	\$17,000.00	1.0	\$17,000.00	0	\$0.00	
999-01	Maintenance of Traffic	LS	1	\$297,500.00	\$297,500.00				1	\$297,500.00	1.0	\$297,500.00	0	\$0.00	
999-01-1	Maintenance of Traffic (add'l)	LS	0	\$31,542.17	\$0.00		1	\$31,542.17	1	\$31,542.17	1.0	\$31,542.17	0	\$0.00	
999-01-2	Maintenance of Traffic (add'l)	LS	0	\$42,295.18	\$0.00		2	\$42,295.18	1	\$42,295.18	1.0	\$42,295.18	0	\$0.00	
999-01-3	Maintenance of Traffic (add'l)	LS	0	\$32,277.11	\$0.00	New on Final Change Order			0	\$0.00	1.0	\$32,277.11	1	\$32,277.11	
999-03	Field Office	LS	1	\$44,500.00	\$44,500.00				1	\$44,500.00	1.0	\$44,500.00	0	\$0.00	
999-03-1	Field Office (add'l)	LS	0	\$4,718.07	\$0.00		1	\$4,718.07	1	\$4,718.07	1.0	\$4,718.07	0	\$0.00	
999-03-2	Field Office (add'l)	LS	0	\$6,326.51	\$0.00		2	\$6,326.51	1	\$6,326.51	1.0	\$6,326.51	0	\$0.00	
999-03-3	Field Office (add'l)	LS	0	\$5,575.90	\$0.00	New on Final Change Order			0	\$0.00	1.0	\$5,575.90	1	\$5,575.90	
999-03-4	Field Office (add'l)	LS	0	\$2,251.81	\$0.00	New on Final Change Order			0	\$0.00	1.0	\$2,251.81	1	\$2,251.81	
999-10	Reimburse Seminole County for SJRWMD fine	LS	0	(\$42,151.91)	\$0.00	New on Final Change Order			0	\$0.00	1.0	(\$42,151.91)	1	(\$42,151.91)	
999-20	Utility Delay for unidentified & unforeseen conditions	LS	0	\$24,578.04	\$0.00	New on Final Change Order			0	\$0.00	1.0	\$24,578.04	1	\$24,578.04	
999-25	Additional Bond Cost From All Change Orders	LS	0	\$1,217.00	\$0.00	New on Final Change Order			0	\$0.00	1.0	\$1,217.00	1	\$1,217.00	
999-30	Pump Rental for Flooding Relief	LS	0	\$23,574.03	\$0.00	New on Final Change Order			0	\$0.00	1.0	\$23,574.03	1	\$23,574.03	
Roadway & Drainage Subtotal				\$5,987,426.56			\$109,604.01		\$6,097,030.57		\$6,342,521.57		\$245,461.00		
Landscape Pay Items															
999-35	Safety Relocation of Median Trees	LS	0	\$20,721.23	\$0.00	New on Final Change Order			0	\$0.00	1.0	\$20,721.23	1	\$20,721.23	
570-11	Water for Plant Establishment	LS	1	\$4,400.00	\$4,400.00				1	\$4,400.00	1.0	\$4,400.00	0	\$0.00	
581-1	Juniperus conferta 'Blue Pacific'	EA	941	\$9.20	\$8,657.20				941	\$8,657.20	893.0	\$8,215.60	-48	(\$441.60)	
581-2	Lilinoe muscari 'Variegated Giant'	EA	1773	\$3.25	\$5,762.25				1773	\$5,762.25	1668.0	\$5,421.00	-105	(\$341.25)	
582-1	Ilex vomitoria 'Stokes Dwarf'	EA	1218	\$9.20	\$11,205.60				1218	\$11,205.60	1216.0	\$11,187.20	-2	(\$18.40)	
582-2	Loropetalum chinensis rubrum 'Ruby'	EA	1266	\$11.00	\$13,926.00				1266	\$13,926.00	1211.0	\$13,321.00	-55	(\$605.00)	

Seminole County, Florida
C.R. 419 Phases I & II, Construction of
Roadway & Bridge

Contract FC-1165-01/BJC
Contractor: Southland Construction Inc.
CEI: Reynolds, Smith & Hills CS, Inc.

Final Quantities for Final Pay Estimate and Data for Final Change Order

Updated on: 29-Jan-04
Print Scaling 60%

Item No.	Description	Unit	Quantity	Contract Prices		Change Orders # 1 and #2		Current Contract Values		Final Pay from Final Estimate Computations Book		FINAL CHANGE ORDER DATA Change Order # 3	
				Unit Price	Total Amount	CO #	Quantity	Amount	Quantity	Amount	Quantity	Amount	Change Quantity
582-3	Rhaphiolepis indica 'Alba'	EA	1799	\$9.30	\$16,730.70			1799	\$16,730.70	1640.0	\$15,252.00	-159	(\$1,478.70)
583-1	Ilex x attenuata 'East Palatka'	EA	54	\$534.00	\$28,836.00			54	\$28,836.00	54.0	\$28,836.00	0	\$0.00
583-2	Lagerstroemia indica 'Natchez'	EA	40	\$480.00	\$19,200.00			40	\$19,200.00	40.0	\$19,200.00	0	\$0.00
583-3	Quercus laurifolia	EA	43	\$350.00	\$15,050.00			43	\$15,050.00	43.0	\$15,050.00	0	\$0.00
584-1	Sabal Palmetto (no boots)	EA	104	\$185.00	\$19,240.00			104	\$19,240.00	104.0	\$19,240.00	0	\$0.00
Subtotal for Landscape Pay Items					\$143,007.75				\$0.00	\$143,007.75	\$180,844.03		\$17,836.28

Signalization Pay Items															
Item No.	Description	Unit	Quantity	Unit Price	Total Amount	CO #	Quantity	Amount	Quantity	Amount	Quantity	Amount	Change Quantity	Amount	Change
102-104-1	Signal Temporary Traffic Control	LS	0	\$3,803.93	\$0.00	New on Final Change Order	0	\$0.00	1.0	\$3,803.93	1	\$3,803.93	1	\$3,803.93	
620-1-1	Grounding Electrode (Furnish & Install)	LF	580	\$6.00	\$3,480.00		580	\$3,480.00	280.0	\$1,560.00	-320	(\$1,920.00)			
630-1-12	Conduit (Furnish & Install) (Underground)	LF	2315	\$3.25	\$7,523.75		2315	\$7,523.75	1909.0	\$6,204.25	-406	(\$1,319.50)			
630-1-13	Conduit (Furnish & Install) (Underpavement)	LF	375	\$16.70	\$6,262.50		375	\$6,262.50	773.0	\$12,909.10	398	\$6,646.60			
632-7-1	Cable (signal) Furnish & Install)	PI	2	\$2,200.00	\$4,400.00		2	\$4,400.00	2.0	\$4,400.00	0	\$0.00			
635-1-11	Pull & Junction Boxes	EA	28	\$192.00	\$5,376.00		28	\$5,376.00	27.0	\$5,184.00	-1	(\$192.00)			
639-1-22	Electrical Power Service	AS	2	\$800.00	\$1,600.00		2	\$1,600.00	2.0	\$1,600.00	0	\$0.00			
639-2-1	Electrical Service Wire	LF	40	\$1.05	\$42.00		40	\$42.00	40.0	\$42.00	0	\$0.00			
648-15-6X	Six Foot Mast Arm Extension	LS	0	\$4,033.18	\$0.00	New on Final Change Order	0	\$0.00	1.0	\$4,033.18	1	\$4,033.18			
648-15-00	Mast Arms (F&I) Steel, Single Arm with Luminaire)	EA	1	\$9,400.00	\$9,400.00		1	\$9,400.00	1.0	\$9,400.00	0	\$0.00			
648-15-38	Mast Arms (F&I) Steel, Single Arm with Luminaire)	EA	1	\$11,300.00	\$11,300.00		1	\$11,300.00	1.0	\$11,300.00	0	\$0.00			
648-15-42	Mast Arms (F&I) Steel, Single Arm with Luminaire)	EA	1	\$13,300.00	\$13,300.00		1	\$13,300.00	1.0	\$13,300.00	0	\$0.00			
648-15-52	Mast Arms (F&I) Steel, Single Arm with Luminaire)	EA	1	\$14,300.00	\$14,300.00		1	\$14,300.00	1.0	\$14,300.00	0	\$0.00			
648-15-64	Mast Arms (F&I) Steel, Single Arm with Luminaire)	EA	1	\$16,300.00	\$16,300.00		1	\$16,300.00	1.0	\$16,300.00	0	\$0.00			
648-15-66	Mast Arms (F&I) Steel, Single Arm with Luminaire)	EA	2	\$16,500.00	\$33,000.00		2	\$33,000.00	2.0	\$33,000.00	0	\$0.00			
648-15-68	Mast Arms (F&I) Steel, Single Arm with Luminaire)	EA	1	\$16,600.00	\$16,600.00		1	\$16,600.00	1.0	\$16,600.00	0	\$0.00			
650-1-131	Traffic Signal, 12" Standard (F&I) (3 Section, 1 Way)	AS	16	\$840.00	\$13,440.00		16	\$13,440.00	16.0	\$13,440.00	0	\$0.00			
650-9-151	Traffic Signal, 12" Standard (F&I) (5 Section, 1 Way)	AS	5	\$1,380.00	\$6,900.00		5	\$6,900.00	5.0	\$6,900.00	0	\$0.00			
653-1-11	Pedestrian Signal (F&I) (12" Incandescent, 1 Way)	AS	10	\$730.00	\$7,300.00		10	\$7,300.00	10.0	\$7,300.00	0	\$0.00			
653-131-A	Fiber Optic Blank Out Sign (F&I) (1 Way)	AS	2	\$3,940.00	\$7,880.00		2	\$7,880.00	2.0	\$7,880.00	0	\$0.00			
659-106	Signal Head Auxiliaries (F&I) (Tunnel Visor)	EA	73	\$0.65	\$47.45		73	\$47.45	73.0	\$47.45	0	\$0.00			
659-109	Signal Head Auxiliaries (Conc Pedestal, Type II)	EA	2	\$250.00	\$500.00		2	\$500.00	2.0	\$500.00	0	\$0.00			
660-1-105	Inductive Loop Detector (F&I) (Type 5,2 Ch, SS,S)	EA	17	\$280.00	\$4,760.00		17	\$4,760.00	17.0	\$4,760.00	0	\$0.00			
660-1-106	Inductive Loop Detector (F&I) (Type 6,2 Ch, SS,S,TD)	EA	3	\$350.00	\$1,050.00		3	\$1,050.00	3.0	\$1,050.00	0	\$0.00			
660-2-102	Loop Assembly (F&I) (Type B)	AS	16	\$570.00	\$9,120.00		16	\$9,120.00	16.0	\$9,120.00	0	\$0.00			
690-2-108	Loop Assembly (F&I) (Type F) (6"x4")	AS	13	\$670.00	\$8,710.00		13	\$8,710.00	13.0	\$8,710.00	0	\$0.00			
663-70	Vehicle Detector Assemblies	AS	2	\$9,700.00	\$19,400.00		2	\$19,400.00	2.0	\$19,400.00	0	\$0.00			
665-11	Ped Detector (F&I) (Pole/Control Cabinet Mounted)	EA	10	\$124.00	\$1,240.00		10	\$1,240.00	10.0	\$1,240.00	0	\$0.00			
665-15	Relocate Pedestrian Detectors w/pole	LS	0	\$1,402.40	\$0.00	New on Final Change Order	0	\$0.00	1.0	\$1,402.40	1	\$1,402.40			
670-113-244	Act. SS Controller as (F&I, 2 Pre Plans, DSE, LOS 4)	AS	2	\$10,700.00	\$21,400.00		2	\$21,400.00	2.0	\$21,400.00	0	\$0.00			
670-113-224-A	Change Traffic Controllers	LS	0	\$859.00	\$0.00	1 1 \$859.00	1	\$859.00	1.0	\$859.00	0	\$0.00			
690-10	Remove Traffic Signal Head Assembly	EA	14	\$30.00	\$420.00		14	\$420.00	14.0	\$420.00	0	\$0.00			
690-20	Remove Pedestrian Signal Head Assembly	EA	8	\$30.00	\$240.00		8	\$240.00	8.0	\$240.00	0	\$0.00			
690-30	Remove Poles	EA	2	\$530.00	\$1,060.00		2	\$1,060.00	2.0	\$1,060.00	0	\$0.00			
690-40	Remove Mast Arm Assembly	EA	4	\$490.00	\$1,960.00		4	\$1,960.00	4.0	\$1,960.00	0	\$0.00			
690-50	Remove Controller Assembly	EA	2	\$180.00	\$360.00		2	\$360.00	2.0	\$360.00	0	\$0.00			
690-80	Remove Span Wire Assembly	EA	1	\$145.00	\$145.00		1	\$145.00	1.0	\$145.00	0	\$0.00			
690-90	Remove Cabling & Conduit	PI	2	\$150.00	\$300.00		2	\$300.00	2.0	\$300.00	0	\$0.00			
690-100	Remove Miscellaneous Signal Equipment	PI	2	\$150.00	\$300.00		2	\$300.00	2.0	\$300.00	0	\$0.00			
700-48-18	Sign Panel (F&I) (15 or less)	EA	1	\$250.00	\$250.00		1	\$250.00	1.0	\$250.00	0	\$0.00			
700-89-1	Electric Powered Overhead Sign (Internally Illuminated)	EA	7	\$1,400.00	\$9,800.00		7	\$9,800.00	7.0	\$9,800.00	0	\$0.00			
Subtotal for Signalization Pay Item					\$253,466.70			\$859.00	\$254,325.70	\$266,780.31		\$12,454.61			

Signing & Pavement Marking Pay Items															
Item No.	Description	Unit	Quantity	Unit Price	Total Amount	CO #	Quantity	Amount	Quantity	Amount	Quantity	Amount	Change Quantity	Amount	Change
700-40-1	Sign Single Post (less than 12 SF)	AS	89	\$176.00	\$15,664.00	2	8	\$1,408.00	97	\$17,072.00	97.0	\$17,072.00	0	\$0.00	
700-46-11	Sign Existing (Remove) (Single Post)	AS	39	\$29.50	\$1,150.50		39	\$1,150.50	39.0	\$1,150.50	0	\$0.00			
700-46-21	Sign Existing (Relocate) (Single Post)	AS	4	\$102.60	\$410.40		4	\$410.40	4.0	\$410.40	0	\$0.00			
700-46-22	Sign Existing (Relocate) (Multi Post)	AS	3	\$1,400.00	\$4,200.00		3	\$4,200.00	3.0	\$4,200.00	0	\$0.00			
705-10-11	Object Marker (Post Mounted) (Type I)	EA	20	\$48.00	\$960.00	2	9	\$432.00	29	\$1,392.00	29.0	\$1,392.00	0	\$0.00	

Seminole County, Florida
C.R. 419 Phases I & II. Construction of
Roadway & Bridge

Contract FC-1165-01/BJC
Contractor: Southland Construction Inc.
CEI: Reynolds, Smith & Hills CS, Inc.

Final Quantities for Final Pay Estimate and Data for Final Change Order

Updated on: 29-Jan-04
Print Scaling 60%

Item No.	Description	Unit	Quantity	Contract Prices		Change Orders # 1 and #2		Current Contract Values		Final Pay from Final Estimate Computations Book		FINAL CHANGE ORDER DATA Change Order # 3				
				Unit Price	Total Amount	CO #	Quantity	Amount	Quantity	Amount	Quantity	Amount	Change	Quantity	Amount	Change
708-3	Reflective Pavement Markers	EA	1543	\$3.00	\$4,629.00			1543	\$4,629.00	1562.0	\$4,686.00		19	\$57.00		
710-30	Reflective Paint (Island Nose) (Yellow)	SY	25.14	\$10.70	\$269.00			25.14	\$269.00	34.03	\$364.12		8.89	\$95.12		
711-3	Paement Messages, Thermoplastic	EA	24	\$85.60	\$2,054.40			24	\$2,054.40	25.0	\$2,140.00		1	\$85.60		
711-4	Directional Arrows, Thermoplastic	EA	146	\$37.40	\$5,460.40			146	\$5,460.40	141.0	\$5,273.40		-5	(\$187.00)		
711-5-1	Guide Lines, Thermoplastic (White)	LF	105	\$1.00	\$105.00			105	\$105.00	92.0	\$92.00		-13	(\$13.00)		
711-7	Remove Existing Pavement Markings, Thermoplastic	SF	20	\$10.70	\$214.00	2	973.34	\$10,414.74	983.34	\$10,628.74	973.34	\$10,414.74		-20	(\$214.00)	
711-31	Skip Traffic Stripe, Thermoplastic (6" White)	GM	5.996	\$565.00	\$3,387.74			5.996	\$3,387.74	6.188	\$3,495.09		0.19	\$107.35		
711-34	Skip Traffic Stripe, Thermoplastic (6" Yellow)	LF	944	\$0.30	\$283.20			944	\$283.20	1368.0	\$410.40		424	\$127.20		
711-35-121	Solid Traffic Stripe, Thermoplastic (12" White)	LF	2685	\$1.00	\$2,685.00			2685	\$2,685.00	2350.0	\$2,350.00		-335	(\$335.00)		
711-35-181	Solid Traffic Stripe, Thermoplastic (18" White)	LF	549	\$1.45	\$796.05			549	\$796.05	488.0	\$707.60		-61	(\$88.45)		
711-35-241	Solid Traffic Stripe, Thermoplastic (24" White)	LF	754	\$1.90	\$1,432.60			754	\$1,432.60	629.0	\$1,195.10		-125	(\$237.50)		
711-36-41	Solid Traffic Stripe, Thermoplastic (4" Yellow)	LF	2777	\$0.30	\$833.10			2777	\$833.10	2831.0	\$789.30		-146	(\$43.80)		
711-36-181	Solid Traffic Stripe, Thermoplastic (18" Yellow)	LF	664	\$1.50	\$996.00			664	\$996.00	583.0	\$874.50		-81	(\$121.50)		
711-37-61	Solid Traffic Stripe, Thermoplastic (6" White)	NM	8.792	\$1,600.00	\$14,067.20			8.792	\$14,067.20	9.374	\$14,998.40		0.582	\$931.20		
711-38-61	Solid Traffic Stripe, Thermoplastic (6" Yellow)	NM	5.935	\$1,800.00	\$10,683.00			5.935	\$10,683.00	6.180	\$11,124.00		0.245	\$441.00		
Subtotal for Signing & Pavement I					\$70,280.59			\$12,254.74		\$82,535.33		\$83,139.55		\$604.22		

Bridge Pay Items															
Item No.	Description	Unit	Quantity	Unit Price	Total Amount	CO #	Quantity	Amount	Quantity	Amount	Quantity	Amount	Change	Quantity	Amount
110-3	Removal of Existing Structures	LS	1	\$10,000.00	\$10,000.00				1	\$10,000.00	1.0	\$10,000.00	0	0	\$0.00
360-1	Approach Slabs	EA	2	\$15,000.00	\$30,000.00				2	\$30,000.00	2.0	\$30,000.00	0	0	\$0.00
400-2-4	Class II Concrete (Superstructure)	CY	826.7	\$430.00	\$355,481.00			826.7	\$355,481.00	826.7	\$355,481.00	0	0	\$0.00	
400-4-5	Class IV Concrete (Substructure)	CY	176.6	\$525.00	\$92,715.00			176.6	\$92,715.00	176.6	\$92,715.00	0	0	\$0.00	
400-4-5A	Class IV Concrete (Understrength Pay Reduction)	CY	0	(\$16.80)	\$0.00		New on Final Change Order	0	\$0.00	18.66	(\$313.49)	18.66	0	(\$313.49)	
400-5-3	Concrete Handrail (Parapet Type) (Aluminum)	LF	633	\$30.00	\$18,990.00			633	\$18,990.00	633.0	\$18,990.00	0	0	\$0.00	
400-7	Bridge Floor Grooving	SY	2817	\$2.15	\$6,056.55			2817	\$6,056.55	2817.0	\$6,056.55	0	0	\$0.00	
400-143	Concrete cleaing and Class V finish Existing Bridge	LS	0	\$6,099.24	\$0.00		2	1	\$6,099.24	1.0	\$6,099.24	0	0	\$0.00	
400-147	Composite Neoprene Pads	CF	12.8	\$800.00	\$10,240.00			12.8	\$10,240.00	12.8	\$10,240.00	0	0	\$0.00	
400-148-1	Traffic Railing (F&I) (Barrier)	LF	1188	\$71.00	\$84,348.00			1188	\$84,348.00	1188.0	\$84,348.00	0	0	\$0.00	
415-1-4	Reinforcing Steel (Superstructure)	LB	151667	\$0.60	\$91,000.20			151667	\$91,000.20	151667.0	\$91,000.20	0	0	\$0.00	
415-1-5	Reinforcing Steel (Substructure)	LB	25151	\$0.60	\$15,090.60			25151	\$15,090.60	25151.0	\$15,090.60	0	0	\$0.00	
450-1-2	Prestressed Beam (Type III)	LF	4118	\$87.70	\$278,788.60			4118	\$278,788.60	4118.0	\$278,788.60	0	0	\$0.00	
455-3-2	Prestressed Concrete Piling (Furnished) (18" Sq)	LF	4544	\$48.00	\$218,112.00			4544	\$218,112.00	4862.0	\$233,376.00	318	\$15,264.00		
455-4-2	Prestressed Concrete Piling (Driven) (18" Sq)	LF	4544	\$1.60	\$7,270.40			4544	\$7,270.40	4699.0	\$7,518.40	155	\$248.00		
455-15	Preformed Pile Holes	EA	46	\$735.00	\$33,810.00			46	\$33,810.00	49.0	\$36,015.00	3	\$2,205.00		
455-17-2	Pile Splices (18")	EA	6	\$535.00	\$3,210.00			6	\$3,210.00	0.0	\$0.00	-6	(\$3,210.00)		
455-137	Test Load (Dynamic)	EA	5	\$535.00	\$2,675.00			5	\$2,675.00	0.0	\$0.00	-5	(\$2,675.00)		
455-140-12	Test Pile (Furnished) (18" Sq)	LF	439	\$140.00	\$61,460.00			439	\$61,460.00	439.0	\$61,460.00	0	0	\$0.00	
455-141-12	Test Pile (Driven) (18" Sq)	LF	439	\$1.60	\$702.40			439	\$702.40	395.0	\$632.00	-44	(\$70.40)		
514-71-3	Plastic Filter Fabric (Riprap)	SY	2706	\$2.40	\$6,494.40			2706	\$6,494.40	2706.0	\$6,494.40	0	0	\$0.00	
550-3-3	Riprap (Rubble) Bank & Shore	TN	3441.1	\$54.00	\$185,819.40			3441.1	\$185,819.40	2074.6	\$112,028.40	-1366.5	(\$73,791.00)		
530-74	Bedding Stone	TN	1127.5	\$43.00	\$48,482.50			1127.5	\$48,482.50	1056.9	\$45,448.70	-70.6	(\$3,035.80)		
Subtotal for Bridge Pay Items					\$1,560,746.05			\$6,099.24		\$1,566,845.29		\$1,501,468.60		(\$65,378.69)	

Mitigation Pay Items															
Item No.	Description	Unit	Quantity	Unit Price	Total Amount	CO #	Quantity	Amount	Quantity	Amount	Quantity	Amount	Change	Quantity	Amount
101-1	Mobilization	LS	1	\$1,500.00	\$1,500.00				1	\$1,500.00	1.0	\$1,500.00	0	0	\$0.00
101-1A	Re-mobilization for West Mitigation Area	LS	0	\$1,500.00	\$0.00		New on Final Change Order	0	\$0.00	1.0	\$1,500.00	1	\$1,500.00		
102-1	Maintenance of Traffic (23 Days)	LS	1	\$500.00	\$500.00				1	\$500.00	1.0	\$500.00	0	0	\$0.00
104-1	Artificial Coverings	SY	6601	\$2.00	\$13,202.00			6601	\$13,202.00	10725.0	\$21,450.00	4124	\$8,248.00		
104-13-1	Silt Fence, Staked (Type III)	LF	3902	\$1.00	\$3,902.00			3902	\$3,902.00	6314.0	\$6,314.00	2412	\$2,412.00		
104-15	Soil Tracking Prevention Device	EA	2	\$1,900.00	\$3,800.00			2	\$3,800.00	0.0	\$0.00	-2	(\$3,800.00)		
110-1-1	Clearing and Grubbing	LS	1	\$5,000.00	\$5,000.00				1	\$5,000.00	1.0	\$5,000.00	0	0	\$0.00
120-1	Regular Excavation	CY	2689	\$3.00	\$8,067.00		New on Final Change Order	2689	\$8,067.00	2935.0	\$8,805.00	246	\$738.00		
120-6	Embankment	CY	106	\$1.00	\$106.00		(246 CY west Mitig area)	106	\$106.00	108.0	\$108.00	0	\$0.00		
700-40-1	Sign Single Post (less than 12 SF)	AS	15	\$350.00	\$5,250.00			15	\$5,250.00	15.0	\$5,250.00	0	0	\$0.00	
Subtotal for Mitigation Pay Items					\$41,327.00			\$0.00		\$41,327.00		\$50,425.00		\$9,098.00	

Original Contract Value \$8,056,254.65 Change Orders \$128,816.99 \$8,185,071.64 \$8,405,177.06 \$220,105.42

CERTIFICATE OF FINAL COMPLETION

Agreement Title: CR-419 - Phases I & II (Lockwood Blvd. to 2nd St. in Chuluota)

County Contract No: FC-1165-A-01 / BJC

Project: Roadway & Bridge Construction

Contractor: Southland Construction, Inc.

Agreement for: Construction Project Agreement date: February 25, 2002

This Certificate of Final Completion applies to all work under the Contract Documents

To: Reynolds, Smith and Hills Construction Services, Inc.
Engineer

To: Southland Construction, Inc.
Contractor

To: _____
Seminole County Board of County Commissioners

The Work to which this Certificate applies has been inspected by authorized representatives of CONTRACTOR, and ENGINEER, and that Work is hereby declared to be finally complete in accordance with the Contract Documents on:

Date of Final Completion: October 15, 2003

This certificate constitutes an acceptance of Work excepting latent defects, warranty work, maintenance, and other post Final Completion obligations of the CONTRACTOR under the Contract Documents.

Executed by ENGINEER ON January 27, 2004

Joseph J. Shaughnessy, P.E.


ENGINEER

BY: 

CONTRACTOR accepts this certificate of Final Completion on February 2, 2004.

Southland Construction, Inc.

CONTRACTOR

BY: 

Daniel L. Carr President

COUNTY accepts this Certificate of Final Completion on _____, 20____.

ATTEST:

BOARD OF COUNTY COMMISSIONERS
SEMINOLE COUNTY, FLORIDA

BY: _____, Chairman

Clerk of the Board of
County Commissioners of
Seminole County, Florida

Date: _____

SEMINOLE COUNTY CERTIFICATE OF FINAL INSPECTION

Agreement Title: CR-419 - Phases I & II (Lockwood Blvd. to 2nd St. in Chuluota)

COUNTY Contract No. FC - 1165-A-01 / BJC


To: CONTRACTOR Southland Construction, Inc.

Project Manager Tim Bayer

A joint inspection of the Work described in the Contract Documents has been made by the COUNTY and the CONTRACTOR on October 15, 2003 in accordance with Section 14 of the General Conditions, and is accepted by the COUNTY, subject to the provisions of subsection 13.11 of the General Conditions, or for a period of warranty as otherwise agreed upon and attached.

Accepted by:

CONTRACTOR



Timothy M. Bayer, Project Manager Contractor by



Engineer by Joseph J. Shaughnessy, P.E.

Reviewed by:

Contracts Supervisor

Date

CERTIFICATE OF ENGINEER

Agreement Title: CR-419 - Phases I & II (Lockwood Blvd. to 2nd St. in Chuluota
County Contract No.: FC-1165-A-01 / BJC
Agreement Date: February 25, 2002
Project: Roadway & Bridge Construction

CERTIFICATE OF ENGINEER

I certify that the Work under the above named Agreement has been satisfactorily completed under the terms of the Contract Documents that the Project is recommended for occupancy by the County; that the CONTRACTOR has submitted satisfactory evidence that he has paid all labor, materials and other charges against the Project in accordance with the terms of the Contract Documents.

Agreement Date: February 25, 2002
CONTRACTOR's Notice to Proceed: March 11, 2002
Days allowed by Agreement: 415
Extensions granted by C.O.: 169
Scheduled Completion Date: October 15, 2003
Work began: March 11, 2002
Project Substantially Completed: August 20, 2003 (Final - October 15, 2003)
Days to complete: 584
Underrun: 0
Overrun: 0

Jan 27, 2004
Date


Engineer Joseph J. Shaughnessy, P.E.

CONSENT OF SURETY TO FINAL PAYMENT

National Fire Insurance Company
We, the Of Hartford, having heretofore executed Performance
and Payment Bonds for the above named CONTRACTOR covering the Projects as described above in
Eight Million Four Hundred Five Thousand
the sum of One Hundred Seventy Dollars (\$8,405,177.06) hereby agree that the COUNTY
Seven and 06/100
may make full payment of the final estimate, including the retained percentage, to said CONTRACTOR.
The Surety concurs that full payment to the CONTRACTOR is appropriate and the Surety expressly
releases the COUNTY from all liability to Surety resulting from full payment to CONTRACTOR.

It is fully understood that the granting of the right to the COUNTY to make payment of the final
estimate to said CONTRACTOR and /or his assigns, shall in no way relieve this Surety company of its
obligations under its bonds, as set forth in the Contract Documents and Bonds pertaining to the above
Projects.

National Fire Insurance Company Of Hartford
IN WITNESS WHEREOF, the _____ has caused this
instrument to be executed on its behalf of its Resident Agent -and its duly authorized
attorney in fact, and its corporate seal to be hereunto affixed, all on this 30th day of
January 2004.

National Fire Insurance Company
Of Hartford
Surety Company

Frank B. Ferguson
Attorney-in-Fact Frank B. Ferguson

(Power of Attorney must be attached if executed by Attorney-in-Fact)

State of Florida }
County of Orange } 55

The foregoing instrument was acknowledged before me this 30th day of January
2004, by Frank B. Ferguson, who is personally known to me or who has
produced _____ as identification.

[Signature]
Signature



L. H. McGrath
MY COMMISSION # DD222838 EXPIRES
June 15, 2007
BONDED THRU TROY FAIN INSURANCE, INC

Print name: _____
Notary Public in and for the County and
State Aforementioned

My commission expires: 6-15-2007

POWER OF ATTORNEY APPOINTING INDIVIDUAL ATTORNEY-IN-FACT

Know All Men By These Presents, That Continental Casualty Company, an Illinois corporation, National Fire Insurance Company of Hartford, a Connecticut corporation, and American Casualty Company of Reading, Pennsylvania, a Pennsylvania corporation (herein called "the CNA Companies"), are duly organized and existing corporations having their principal offices in the City of Chicago, and State of Illinois, and that they do by virtue of the signatures and seals herein affixed hereby make, constitute and appoint

Frank B Ferguson, Individually

of Windermere, FL, their true and lawful Attorney(s)-in-Fact with full power and authority hereby conferred to sign, seal and execute for and on their behalf bonds, undertakings and other obligatory instruments of similar nature - In Unlimited Amounts - for any and all surety bonds and any and all consents required by the State Department of Transportation of the State of Florida, incident to the release of retained percentages and/or estimates on engineering and/or construction contracts - and to bind them thereby as fully and to the same extent as if such instruments were signed by a duly authorized officer of their corporations and all the acts of said Attorney, pursuant to the authority hereby given is hereby ratified and confirmed.

This Power of Attorney is made and executed pursuant to and by authority of the By-Law and Resolutions, printed on the reverse hereof, duly adopted, as indicated, by the Boards of Directors of the corporations.

In Witness Whereof, the CNA Companies have caused these presents to be signed by their Vice President and their corporate seals to be hereto affixed on this 21st day of April, 2003.



Continental Casualty Company
National Fire Insurance Company of Hartford
American Casualty Company of Reading, Pennsylvania

Michael Gengler
Michael Gengler Senior Vice President

State of Illinois, County of Cook, ss:

On this 21st day of April, 2003, before me personally came Michael Gengler to me known, who, being by me duly sworn, did depose and say: that he resides in the City of Chicago, State of Illinois; that he is a Senior Vice President of Continental Casualty Company, an Illinois corporation, National Fire Insurance Company of Hartford, a Connecticut corporation, and American Casualty Company of Reading, Pennsylvania, a Pennsylvania corporation described in and which executed the above instrument; that he knows the seals of said corporations; that the seals affixed to the said instrument are such corporate seals; that they were so affixed pursuant to authority given by the Boards of Directors of said corporations and that he signed his name thereto pursuant to like authority, and acknowledges same to be the act and deed of said corporations.



My Commission Expires September 17, 2006

Eliza Price
Eliza Price Notary Public

CERTIFICATE

I, Mary A. Ribikawskis, Assistant Secretary of Continental Casualty Company, an Illinois corporation, National Fire Insurance Company of Hartford, a Connecticut corporation, and American Casualty Company of Reading, Pennsylvania, a Pennsylvania corporation do hereby certify that the Power of Attorney herein above set forth is still in force, and further certify that the By-Law and Resolution of the Board of Directors of the corporations printed on the reverse hereof is still in force. In testimony whereof I have hereunto subscribed my name and affixed the seal of the said corporations this 30th day of January, 2004.



Continental Casualty Company
National Fire Insurance Company of Hartford
American Casualty Company of Reading, Pennsylvania

Mary A. Ribikawskis
Mary A. Ribikawskis Assistant Secretary

NOTICE

In accordance with the Terrorism Risk Insurance Act of 2002, we are providing this disclosure notice for bonds and certain insurance policies on which one or more of the Writing Companies identified below is the surety or insurer.

To principals on bonds and insureds on certain insurance policies written by any one or more of the following companies (collectively the "Writing Companies") as surety or insurer: Western Surety Company, Universal Surety of America, Surety Bonding Company of America, Continental Casualty Company, National Fire Insurance Company of Hartford, American Casualty Company of Reading, PA, The Firemen's Insurance Company of Newark, NJ, and The Continental Insurance Company.

DISCLOSURE OF PREMIUM

The premium attributable to coverage for terrorist acts certified under the Act was Zero Dollars (\$0.00).

DISCLOSURE OF FEDERAL PARTICIPATION IN PAYMENT OF TERRORISM LOSSES

The United States will pay ninety percent (90%) of covered terrorism losses exceeding the applicable surety/insurer deductible.

**MATERIAL AND WORKMANSHIP BOND
(10% of Final Contract Price)**

KNOW ALL MEN BY THESE PRESENTS:

THAT WE Southland Construction, Inc., hereinafter referred to a "Principal" and Western Surety Company, hereinafter referred to as "Surety" are held and firmly bound unto Seminole County, a political subdivision of the State of Florida, hereinafter referred to as the COUNTY in the sum of ten percent (10%) of the Contract Price as adjusted under the Contract Documents \$ 840,517.71 for the payment of which we bind ourselves, heirs, executors, successors and assigns, jointly and severally, firmly by these presents:

WHEREAS, Principal has constructed certain improvements and other appurtenances in that certain Project described as FC-1165-01-A/B/C; and

WHEREAS, the aforesaid improvements were made pursuant to an Agreement dated February 25, 2002, and filed with the Purchasing Division of Seminole County; and

WHEREAS, Principal is obligated to protect the County against any defects resulting from faulty Materials or Workmanship of said improvements and to maintain said improvements for a period of two (2) years from the date of Final Completion under the Contract Documents.

NOW THEREFORE, the conditions of this obligation is such that if Principal shall promptly and faithfully protect the County against any Defects resulting from faulty Materials and Workmanship of the aforesaid improvements and maintain said improvements for a period of two (2) years from the date of Final Completion, then this obligation shall be null and void, otherwise it shall remain in full force and effect.

The County shall notify the Principal in writing of any Defect for which the Principal is responsible and shall specify in said notice a reasonable period of time within which Principal shall have to correct said Defect.

The Surety unconditionally covenants and agrees that if the Principal fails to perform, within the time specified, the Surety, upon thirty (30) days written notice from County, or its authorized agent or officer, of the failure to perform will correct such Defect or Defects and pay the cost thereof, including, but not limited to engineering, legal and contingent cost. Should the Surety fail or refuse to correct said Defects, the COUNTY, in view of the public interest, health, safety, welfare and factors involved, shall have the right to resort to any and all legal remedies against the Principal and Surety and either, both at law and in equity, including specifically, specific performance to which the Principal and Surety unconditionally agree.

The Principal and Surety further jointly and severally agree that the COUNTY at its option, shall have the right to correct said Defects resulting from faulty Materials or Workmanship, or, pursuant to public advertisement and receipt of Bids, cause to be corrected any Defects or said Defects in case the Principal shall fail or refuse to do so, and in the event the COUNTY should exercise and give effect to such right, the Principal and the Surety shall jointly and severally hereunder reimburse the COUNTY the total cost thereof, including, but not limited to, engineering, legal and contingent cost, together with any damages either direct or consequent which may be sustained on account of the failure of the Principal to correct said defects.

MAINTENANCE BOND

A+B FRONT END DOCUMENTS

12/04/2001

FC-1165-01-A/B/C

00620-1

CR 419 - Phases I & II

IN WITNESS WHEREOF, the Principal and the Surety have executed this Bond this 9th
day of February, 2004.

Address:

P.O. Box 2389
Apopka, Fl. 32704

Southland Construction, Inc. (SEAL)

Principal
By: *Janet L. Garr* Its: President
(If a Corporation)
Daniel L. Garr

ATTEST: *Janet L. Garr* Its: Secretary
(If a Corporation)

Address:

P.O. Box 1040
Windermere, Fl. 34786

Western Surety Company (SEAL)

Surety
By: *Frank B. Ferguson*
Its Attorney-in-Fact
Frank B. Ferguson

Phone No. 407-876-4447

Fax No. 407-876-7747

ATTEST: *Susan P. Villella*
Susan P. Villella

Note: Date of the Bond must not be prior to the date of Final Completion. If Principal is a partnership, all partners shall execute the Bond. If Principal is a joint venture, then all venture's shall execute the Bond.

Attach a certified copy of Power-of-Attorney appointing individual Attorney-in-Fact for execution of this Maintenance Bond on behalf of Surety.

Western Surety Company

POWER OF ATTORNEY APPOINTING INDIVIDUAL ATTORNEY-IN-FACT

Know All Men By These Presents, That WESTERN SURETY COMPANY, a South Dakota corporation, is a duly organized and existing corporation having its principal office in the City of Sioux Falls, and State of South Dakota, and that it does by virtue of the signature and seal herein affixed hereby make, constitute and appoint

Les McGrath, Douglas J Graham, Frank B Ferguson, Individually

of Windermere, FL, its true and lawful Attorney(s)-in-Fact with full power and authority hereby conferred to sign, seal and execute for and on its behalf bonds, undertakings and other obligatory instruments of similar nature

- In Unlimited Amounts -

and to bind it thereby as fully and to the same extent as if such instruments were signed by a duly authorized officer of the corporation and all the acts of said Attorney, pursuant to the authority hereby given, are hereby ratified and confirmed.

This Power of Attorney is made and executed pursuant to and by authority of the By-Law printed on the reverse hereof, duly adopted, as indicated, by the shareholders of the corporation.

In Witness Whereof, WESTERN SURETY COMPANY has caused these presents to be signed by its Senior Vice President and its corporate seal to be hereto affixed on this 2nd day of September, 2003.



WESTERN SURETY COMPANY

Paul T. Bruflat

Paul T. Bruflat, Senior Vice President

State of South Dakota }
County of Minnehaha } ss

On this 2nd day of September, 2003, before me personally came Paul T. Bruflat, to me known, who, being by me duly sworn, did depose and say: that he resides in the City of Sioux Falls, State of South Dakota; that he is the Senior Vice President of WESTERN SURETY COMPANY described in and which executed the above instrument; that he knows the seal of said corporation; that the seal affixed to the said instrument is such corporate seal; that it was so affixed pursuant to authority given by the Board of Directors of said corporation and that he signed his name thereto pursuant to like authority, and acknowledges same to be the act and deed of said corporation.

My commission expires
November 30, 2006



D. Krell

D. Krell, Notary Public

CERTIFICATE

I, L. Nelson, Assistant Secretary of WESTERN SURETY COMPANY do hereby certify that the Power of Attorney hereinabove set forth is still in force, and further certify that the By-Law of the corporation printed on the reverse hereof is still in force. In testimony whereof I have hereunto subscribed my name and affixed the seal of the said corporation this 9th day of February, 2004.



WESTERN SURETY COMPANY

L. Nelson

L. Nelson, Assistant Secretary

CONTRACTOR'S RELEASE

Agreement Title: CR 419 Phase I & II County Contract No.: FC -1165-A-01 / BJC

Note: This CONTRACTOR's Release must be submitted simultaneously with the CONTRACTOR's request for Final Payment and Subcontractor Affidavits.

BEFORE ME, the undersigned authority is said County and State, appeared Daniel L. Carr who, being duly sworn and personally know to me, deposes and says that he/she is President of Southland Construction, Inc, company and/or corporation authorized to do business under the laws of Florida, which is the CONTRACTOR on CR 419 Phases I and II, located in Seminole County, Florida, dated the 2nd day of February, 2004, that the deponent is duly authorized to make this affidavit by resolution of the Board of Directors of said company and/or corporation; that deponent knows of their own knowledge that said Agreement has been complied with in every particular by said CONTRACTOR and that all parts of the Work have been approved by the COUNTY's Engineer; that there are no bills remaining unpaid for labor, Materials, or otherwise, in connection with said Agreement and Word, and that there are no suits pending against the undersigned as CONTRACTOR or anyone in connection with the Work done and Materials furnished or otherwise under this Agreement. Deponent further says that the final estimate in the amount of \$ 8,405,177.06 which has been submitted to the COUNTY simultaneously with the making of this affidavit constitutes all claims and demands against the COUNTY on account of said Agreement or otherwise, and that acceptance of the sum specified in said final estimate in the amount of \$ 1,038,612.58 will operate as a full and final release and discharge of the COUNTY from any further claims, demands or compensation by CONTRACTOR under the above Agreement. Deponent further agrees that all guarantees under this Agreement shall start and be in full force from the date of this release as spelled out in the Contract Documents.

[Handwritten signature of Daniel L. Carr]
Affiant

State of Florida)
County of Orange) ss

The foregoing instrument was acknowledged before me this 30th day of January, 2004, by Daniel L. Carr, who is personally known to me or who has produced as identification.

[Handwritten signature of Ramona Cox Hansbrough]
Signature

Print name: Ramona Cox Hansbrough
Notary Public in and for the County and
State Aforementioned



Ramona Cox Hansbrough
My Commission DD087152
Expires March 31, 2006

My commission expires:



172 WEST FOURTH STREET
APOPKA, FLORIDA 32703
TEL (407) 889-9844
FAX (407) 886-4348

February 4, 2004

Reynolds, Smith and Hills CS, Inc.
3670 Maguire Blvd., Suite 300
Orlando, Florida 32803

Attention: Mr. Joseph Shaughnessy, P.E.
Resident Engineer

RE: C.R. 419 – Phases 1 & 2 Construction Project
FC-1165-A-01/BJC
T-Quip Sales & Rentals, Inc. Final Release of Lein

Dear Mr. Shaughnessy:

As required, SCI has obtained all necessary conditional and or final release of liens associated with the project except the one from T-Quip Sales & Rentals, Inc. SCI is unable to contact anyone associated with T-Quip Sales & Rentals, Inc. and can only assume that the company has ceased to operate.

Should you have any questions please contact Joe Raucci or myself at 407-889-9844.

Sincerely,


Timothy Bayer
Project Manager

Cc: file

CONDITIONAL FINAL WAIVER AND RELEASE OF LIEN

KNOW ALL MEN BY THESE PRESENTS:

Total Final: 1,234,509.98

Required to Deb: 1,126,822.76

157,687.12 Due: 157,687.12

That the undersigned, for and in consideration of the sum of \$ [redacted] on account of Orlando Paving Company, at CR 419 Phase I & Phase II conditioned upon payment of above amount hereby releases lien, lien rights, claims or demands of any kind whatsoever, which the undersigned now has against Southland Construction, Inc., the Owner, and the premises legally described as:

SEMINOLE COUNTY
G.R. 419 PHASE I AND II, LOCKWOOD BLVD. TO SECOND ST. IN CHULUOTA
OVIEDO, FLORIDA FC-1165-01-A/B/C

On account of labor performed and/or material furnished for the construction of any improvements thereon. This release becomes effective upon payment of afore described amount.


IN WITNESS WHEREOF, I have hereunto set my hand and seal this 5 day of FEB. 2004.

Printed Name: Jerry D. Denham
(Print or write name and title)
Jerry D. Denham
Asst. Secy.

STATE OF Florida
COUNTY OF Orange

Before me on this 5th day of February, 20 04, personally appeared _____ who executed the foregoing waiver and certified that the statements contained therein are true, correct, and complete.

He/She is personally known to me or has produced a valid drivers license _____.



Rebecca L. Ponder
Notary Public

RETURN FULLY EXECUTED DOCUMENT TO: Southland Construction Inc.
P.O. BOX 2389
Apopka, Florida 32704-2389
Fax 407-886-4348

FINAL WAIVER AND RELEASE OF LIEN

The undersigned lienor, in consideration of the final payment in the amount of \$ 10.00, hereby waives and releases its lien and right to claim a lien for labor, services or materials furnished to Southland Construction, Inc. on the job of CR 419, to the following described property:

SEMINOLE COUNTY

C.R. 419 PHASE I AND II, LOCKWOOD BLVD. TO SECOND ST. IN CHULUOTA

OVIEDO, FLORIDA FC-1165-01-A/B/C

Dated on December 22, 2003.

Lienor's Name: Advantage Leasing and Staffing

Address: PO Box 574992
Orlando, FL 32857-4992

By: [Signature]
(Signature)

Printed Name: Ronda Jones Administrator
(Print or write name and title)

STATE OF Florida
COUNTY OF Orange

Before me on this 22nd day of December, 20 03,
personally appeared Ronda Jones who executed the
foregoing waiver and certified that the statements contained therein are true, correct, and complete. He/She is personally
known to me X or has produced a valid drivers license _____

[Signature]
Notary Public

RETURN FULLY EXECUTED DOCUMENT TO:

SOUTHLAND CONSTRUCTION, INC.
P.O. BOX 2389
APOPKA, FLORIDA 32704-2389



DEC 23 2003



FINAL WAIVER AND RELEASE OF LIEN

The undersigned lienor, in consideration of the final payment in the amount of \$ 10.00, hereby waives and releases its lien and right to claim a lien for labor, services or materials furnished to Southland Construction, Inc. on the job of CR 419, to the following described property:

SEMINOLE COUNTY

C.R. 419 PHASE I AND II, LOCKWOOD BLVD. TO SECOND ST. IN CHULUOTA

OVIDO, FLORIDA FC-1165-01-A/BJC

Dated on Dec 19, 2003.

Lienor's Name: All Sunshine Crane Rental, Inc.


Address: PO Box 608094
Orlando, FL 32860

By: C. Crane
(Signature)

Printed Name: Chris Crane
(or write name and title)

STATE OF Florida
COUNTY OF Orange


Before me on this 18 day of December, 2003,
personally appeared Chris Crane who executed the
foregoing waiver and certified that the statements contained therein are true, correct, and complete. He/She is personally
known to me _____ or has produced a valid drivers license _____.



Brenda K. Campbell
Brenda K. Campbell

RETURN FULLY EXECUTED DOCUMENT TO:

SOUTHLAND CONSTRUCTION, INC.
P.O. BOX 2389
APOPKA, FLORIDA 32704-2389



FINAL WAIVER AND RELEASE OF LIEN

The undersigned lienor, in consideration of the final payment in the amount of \$ 10.00, hereby waives and releases its lien and right to claim a lien for labor, services or materials furnished to Southland Construction, Inc. on the job of CR 419, to the following described property:

SEMINOLE COUNTY

C.R. 419 PHASE I AND II, LOCKWOOD BLVD. TO SECOND ST. IN CHULUOTA

OVIEDO, FLORIDA FC-1165-01-A/B/C

Dated on 12/19, 2003.

Lienor's Name: Bedrock Resources

Address: 1510 SW 17th Street, Suite 302
Ocala, FL 34474

By: Leland R. Madsen

(Signature)
Printed Name: LELAND R. MADSEN
ADMINISTRATOR
(Print or write name and title)

STATE OF Florida
COUNTY OF Marion

Before me on this 19th day of December, 2003,
personally appeared Leland R. Madsen who executed the
foregoing waiver and certified that the statements contained therein are true, correct, and complete. He/She is personally
known to me _____ or has produced a valid drivers license _____.

Amanda H. Dennard

Notary Public



Amanda H. Dennard
MY COMMISSION # DD075715 EXPIRES
December 6, 2005
BONDED THRU TROY FAIN INSURANCE, INC.

RETURN FULLY EXECUTED DOCUMENT TO:

SOUTHLAND CONSTRUCTION, INC.
P.O. BOX 2389
APOPKA, FLORIDA 32704-2389

FINAL WAIVER AND RELEASE OF LIEN

The undersigned lienor, in consideration of the final payment in the amount of \$ 13,935.62, hereby waives and releases its lien and right to claim a lien for labor, services or materials furnished to Southland Construction, Inc. on the job of CR 419, to the following described property:

SEMINOLE COUNTY

C.R. 419 PHASE I AND II, LOCKWOOD BLVD. TO SECOND ST. IN CHULUOTA

OVIEDO, FLORIDA FC-1165-01-A/BJC

Dated on 11/21, 2003.

Lienor's Name: Blue Water Landscape & Irrigation, Inc.

Address: PO Box 940593
Maitland, FL 32751

By: [Signature]
(Signature)
Printed Name: Charles R. Capehart
(Print or write name and title)

STATE OF Florida
COUNTY OF Seminole

Before me on this 21st day of November, 2003,
personally appeared Charles R. Capehart, who executed the
foregoing waiver and certified that the statements contained therein are true, correct, and complete. He is personally
known to me or has produced a valid drivers license _____.



[Signature]
Notary Public

RETURN FULLY EXECUTED DOCUMENT TO:

SOUTHLAND CONSTRUCTION, INC.
P.O. BOX 2389
APOPKA, FLORIDA 32704-2389

SOUTHLAND CONSTRUCTION INC
PO BOX 2389
APOPKA, FL 32704-2389

FINAL RELEASE OF LIEN

The undersigned Lienor, in consideration of the final payment in the amount of TEN Dollars which payment is hereby acknowledged, waives and releases its lien and right to claim a lien for labor, services or material furnished to:

(customer) SOUTHLAND CONSTRUCTION INC

On the Job of:
(owner property) SEMINOLE COUNTY BOARD OF CNTY COMMISSIONERS

on the following described property:

CR 419 PHASE I &II SCI JOB # 242

LOCKWOOD BLVD. TO SECOND ST. CHULLUOTA JOB 244

OVIEDO, FLORIDA SEMINOLE COUNTY

Dated on December 22, 2003

Lienor's Name: CONRAD YELVINGTON DIST., INC
Address: PO BOX 11637
DAYTONA BEACH, FL 32120-1637

By: *Kira Russell*

Printed name: KIRA RUSSELL

State of FLORIDA
County of VOLUSIA

The foregoing instrument was sworn and subscribed before me by KIRA RUSSELL who is personally known to me or produced as identification and who did take an oath, this 22ND DAY of December, 2003.

Carmen Sutton
NOTARY SIGNATURE



CARMEN SUTTON
Notary Public, State of Florida
My Comm. Exp. Sept. 17, 2004
Comm. No. CC 947863

NOTE: this waiver and Release of Lien may be conditioned upon clearance of the check tendered in payment of the amount stated therein by adding the following or similar language: "This release is conditioned upon clearance of the check tendered by _____ in payment of the amount stated herein. If collected funds are not received by lienor upon deposit of the check tendered, this Waiver and Release of Lien is null and void.

This is a statutory form prescribed by section 713.20, Florida Statutes (1996). Effective October 1, 1996, a person may not require a lienor to furnish a waiver or release of lien that is different from the statutory form.

FINAL WAIVER AND RELEASE OF LIEN

The undersigned lienor, in consideration of the final payment in the amount of \$ 10.00, hereby waives and releases its lien and right to claim a lien for labor, services or materials furnished to Southland Construction, Inc. on the job of CR 419, to the following described property:

SEMINOLE COUNTY

C.R. 419 PHASE I AND II, LOCKWOOD BLVD. TO SECOND ST. IN CHULLUOTA

OVIEDO, FLORIDA PG-1165-01-A/B/C

Dated on December 19, 2003.

Lienor's Name: Contech Construction Products, Inc.

Address: 1001 Grove Street
Middletown, OH 45044

This release applies only to the extent of the amount shown above and is conditional upon all checks clearing appropriate banks before this document becomes effective.

By: Richard E. Neim
(Signature)

Printed Name: RICHARD E. NEIM - SENIOR REGIONAL CREDIT REPRESENTATIVE
(Print or write name and title)

STATE OF OHIO
COUNTY OF BUTLER

Before me on this 19th day of DECEMBER, 2003, personally appeared _____

who executed the foregoing waiver and certified that the statements contained therein are true, correct, and complete. He/She is personally known to me or has produced a valid drivers license _____.

[Signature]
Notary Public

RETURN FULLY EXECUTED DOCUMENT TO:

SOUTHLAND CONSTRUCTION, INC.
P.O. BOX 2389
APOPKA, FLORIDA 32704-2389



JAMES A. UTKE
Notary Public, State of Ohio
My Commission Expires 10-21-08

FINAL WAIVER AND RELEASE OF LIEN

The undersigned lienor, in consideration of the final payment in the amount of \$ 10.00, hereby waives and releases its lien and right to claim a lien for labor, services or materials furnished to Southland Construction, Inc. on the job of CR 419, to the following described property:

SEMINOLE COUNTY

C.R. 419 PHASE LAND II, LOCKWOOD BLVD. TO SECOND ST. IN CHULUOTA

OVIDO, FLORIDA FG-1165-01-A/B/C

Dated on December 22, 2003

Lienor's Name: Gopher Utilities d/b/a Sock It Dewatering

Address: PO Box 0189
Sorrento, FL 32776


By: 
(Signature)
Printed Name: Larry M. Everly, Sr.
(Print or write name and title)

STATE OF Florida
COUNTY OF Lake

Before me on this 22 day of December, 2003,
personally appeared Larry M. Everly, Sr. who executed the
foregoing waiver and certified that the statements contained therein are true, correct, and complete. He/She is personally
known to me X or has produced a valid drivers license _____.




Linda H. Purkis
Commission # DD 000709
Expires Feb. 11, 2005
Bonded Thru
Atlantic Bonding Co., Inc.


Notary Public

RETURN FULLY EXECUTED DOCUMENT TO:

SOUTHLAND CONSTRUCTION, INC.
P.O. BOX 2389
APOPKA, FLORIDA 32704-2389



DEC 23 2003



WAIVER AND RELEASE OF LIEN UPON FINAL PAYMENT

The undersigned lienor, in consideration of the sum of \$10.00 hereby waives and releases its lien and right to claim a lien for labor, services or materials furnished to SOUTHLAND CONSTRUCTION INC on the job of STATE OF FLORIDA DOT to the following described property:

"STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION FINANCIAL PROJECT NUMBERS 240174-1-52-01, 240174-1-56-01 AND 240174-1-56-02 / STATE ROAD 426 / ALOMA AVENUE", BOND NUMBER 929186611, SEMINOLE COUNTY, FLORIDA.

Description of Labor and/or Materials Furnished: Rented Construction Equipment

Hertz Equipment Rental Corporation
3817 Northwest Expressway
Oklahoma City, OK 73112

Date: JANUARY 7, 2004

By: [Signature]
D.P. CUNNINGHAM
LIEN RELEASE CLERK

SWORN to and SUBSCRIBED before me by D.P. CUNNINGHAM who is personally known to me this 7 day of JANUARY, 2004

NOTARY SEAL
Y. ELAINE HANNABASS
Oklahoma County
Notary Public in and for
State of Oklahoma
Commission # 99012802 Expires 8/03/07

Notary Stamp

[Signature]
Notary Public

Note: This is a statutory form prescribed by Section 713.20, Florida Statutes (1996). Effective October 1, 1997, a person may not require a lienor to furnish a waiver or release of lien that is different from statutory form.

Account# 4444661



WAIVER AND RELEASE OF LIEN UPON FINAL PAYMENT

18928-20

The undersigned lienor, in consideration of the sum of \$192.60 hereby waives and releases its lien and right to claim a lien for labor, services or materials furnished to SOUTHLAND CONSTRUCTION on the job of SEMINOLE COUNTY BOCC (owner), to the following described property:

CHULUOTA, FLORIDA, "CR 419 PHASE I AND II (LOCKWOOD BOULEVARD TO SECOND STREET)", PROJECT NUMBER FC-1165-01-A/B/C, BOND NUMBER 929186654, SEMINOLE COUNTY, FLORIDA.

THIS LIEN WAIVER IS CONTINGENT UPON THE RECEIPT OF A CHECK IN THE AMOUNT OF 192.60

DATED on DECEMBER 19, 2003

HUGHES SUPPLY INC
ONE HUGHES WAY
ORLANDO FL 32805

By: Grace Harvey
GRACE HARVEY
Lien Release Supervisor

Sworn to and subscribed before me this DECEMBER 19, 2003

Theresa A. McNealy
Signature of Notary Public
Commissioned State of Florida



Theresa A. McNealy
MY COMMISSION # DD268772- EXPIRES
November 19, 2007
BONDED THELLOYD TROY PAIR INSURANCE, INC

Print, Type or Stamp
Name of Notary Public

Personally Known XX OR, Produced Identification N/A

Type of Identification Produced N/A

NOTE: This is a statutory form prescribed by Section 713.20, Florida Statutes 1996. Effective October 1, 1996, a person may not require a lienor to furnish a waiver or release of lien that is different from the statutory form.

FINAL WAIVER OF LIEN

KNOW ALL MEN BY THESE PRESENTS, that the undersigned does hereby acknowledge receipt of \$0.00

AS OF December 19, 2003

for materials furnished to the following described property:

Job 242, County Road 419, Phase I and II
Apopka, Florida
SOUTHLAND CONSTRUCTION, INC.

AND THE UNDERSIGNED DOES HEREBY WAIVE, release, remise and relinquish the right of the undersigned to claim, demand, impress or impose as lien or liens of any kind whatsoever against said property for said sum.

The agreement constitutes a FINAL WAIVER OF LIEN by the undersigned to the extent herein above set forth, and shall not operate to waive any lien of the undersigned for sums in excess of the foregoing amount.


DATED THIS 19TH DAY OF DECEMBER, 2003 at Tallahassee , Florida.

J. H. DOWLING, INC.
(Company Name)

BY: Jane G. Smith
Jane G. Smith, Controller

SIGNED, SEALED AND DELIVERED IN THE PRESENCE OF:

Debra Odorn
Notary Public Debra Odorn
DATE: December 19, 2003
My Commission Expires: March 11, 2006



STATE OF FLORIDA
COUNTY OF LEON

The foregoing instrument was acknowledged before me this 19th day of December, 2003, by Jane G. Smith personally known to me on behalf of the company listed above.

CONDITIONAL FINAL WAIVER AND RELEASE OF LIEN

KNOW ALL MEN BY THESE PRESENTS:

That the undersigned, for and in consideration of the sum of \$ 3,300.00, on account of Professional Engineering Consultants, at CR 419 Phase I & Phase II conditioned upon payment of above amount hereby releases lien, lien rights, claims or demands of any kind whatsoever, which the undersigned now has against Southland Construction, Inc., the Owner, and the premises legally described as:

SEMINOLE COUNTY BOARD OF COUNTY COMMISSIONERS

C.R. 419 UTILITIES

OVIEDO, SEMINOLE COUNTY, FLORIDA

On account of labor performed and/or material furnished for the construction of any improvements thereon. This release becomes effective upon payment of afore described amount.

IN WITNESS WHEREOF, I have hereunto set my hand and seal
this 28th day of January, 2004.

Printed Name: R. Craig Batterson, Secretary
(Print or write name and title)

STATE OF Florida
COUNTY OF Orange

Before me on this 28th day of Jan., 20 04,
personally appeared R. Craig Batterson, who executed
the foregoing waiver and certified that the statements contained therein are true, correct, and complete.
He/She is personally known to me or has produced a valid drivers license .

Carolyn R. Maddox
Notary Public

 Carolyn R Maddox
My Commission CC990888
Expires January 01, 2005

RETURN FULLY EXECUTED DOCUMENT TO:

Southland Construction Inc.
P.O. BOX 2389
Apopka, Florida 32704-2389
Fax 407-886-4348

FINAL WAIVER AND RELEASE OF LIEN

The undersigned lienor, in consideration of the final payment in the amount of \$ 10.00, hereby waives and releases its lien and right to claim a lien for labor, services or materials furnished to Southland Construction, Inc. on the job of CR 419, to the following described property:

SEMINOLE COUNTY

C.R. 419 PHASE I AND II, LOCKWOOD BLVD. TO SECOND ST. IN CHULUOTA

OVIDO, FLORIDA FC-1165-01-A/B/C

Dated on Dec 23rd, 2003

RECEIVED

DEC 29 2003

Lienor's Name: Pumpco, Inc.
Attn: Beth
Address: 1909 N. 57th Street
Tampa, FL 33615

SOUTHLAND CONSTRUCTION, INC.

By: [Signature]
(Signature)

Printed Name: Darren Stalvaen Manager.
(Print or write name and title)

STATE OF Florida
COUNTY OF Hillsborough


Before me on this 23 day of December, 20 03,
personally appeared Darren Stalvaen who executed the
foregoing waiver and certified that the statements contained therein are true, correct, and complete. He/She is personally
known to me X or has produced a valid drivers license _____.

[Signature]
Notary Public



Beth Wilson
Commission # DD 003067
Expires Feb. 20, 2005
Bonded Thru
Atlantic Bonding Co., Inc.

RETURN FULLY EXECUTED DOCUMENT TO: **SOUTHLAND CONSTRUCTION, INC.**
P.O. BOX 2389
APOPKA, FLORIDA 32704-2389



RENTAL SERVICE CORPORATION
PRIME EQUIPMENT
327 THORPE ROAD
ORLANDO, FL 32824
407-859-5522


WAIVER AND RELEASE OF LIEN
FINAL RELEASE

The undersigned lienor, in consideration of the final payment in the amount of \$ 0
hereby waives and releases its lien and right to claim a lien for labor, services or materials
furnished to (customer) Southland Construction on the job of (owner of
property) CR 419 to the following described property:

Orlando, FL


Dated on 12-19-03


Lienor's Name RENTAL SERVICE CORPORATION
PRIME EQUIPMENT
327 THORPE ROAD
ORLANDO, FL 32824

By 

State of Florida
County of Orange

Sworn to and subscribed to before me this
19 day of Dec, 2003


Notary Public



Personally Known

Note: This is a statutory form prescribed by Section 713.20, Florida Statutes, (1996). Effective October 1, 1996 a person may not require a lienor to furnish a waiver or Release of Lien that is different from the statutory form.

WAIVER AND RELEASE OF LIEN
UPON FINAL PAYMENT

The undersigned lienor, in consideration of the final payment in the amount of \$10.00, hereby waives and releases its lien and right to claim a lien for labor, services or materials furnished to (customer) SOUTHLAND CONSTRUCTION, INC. on the job of (owner property) SEMINOLE COUNTY BOCC, to the following described property:

CR 419 PHASE I AND II
SEMINOLE COUNTY, FLORIDA

Dated On: September 4, 2003.

Lienor's Name: RINKER MATERIALS HYDRO CONDUIT DIVISION.


Address: 13100 NW 118 AVENUE
MIAMI, FL 33178

By Veronica Alfonso

Printed Name: VERONICA ALFONSO.

STATE OF FLORIDA
COUNTY OF MIAMI-DADE

Personally appeared before me, this 4-day of September 2003, Veronica Alfonso, who being dully sworn on oath says she is the Region Credit Manager of RINKER MATERIALS HYDRO CONDUIT DIVISION and that she hereby acknowledges the execution of the foregoing instrument.



Esperanza Espinel
Esperanza Espinel
Notary Public/State of Florida

NOTE: This is a statutory form prescribed by Section 713.20, Florida Statutes (1996). Effective October 1, 1996, a person may not require a lienor to furnish a waiver or release of lien that is different from the statutory form.

**WAIVER AND RELEASE OF LIEN
FINAL PAYMENT**

3017674

11092179

11055534

10905579

11104411

11096924

The undersigned lienor, in consideration of the final payment in the amount of \$ 10.00 hereby waives and releases its lien and right to claim a lien for labor, services or materials furnished to **SOUTHLAND CONSTRUCTION INC** to the following described property:

**CR 419 BRIDGE
OVIEDO,FL
SEMINOLE COUNTY**

This release is contingent upon receipt of the funds stated herein, and clearance of the funds by the drawee bank and shall not be effective until such contingency occurs.

Dated on **DECEMBER 22ND**, 2003

Lienor's Name RINKER MATERIALS of FLORIDA, INC.
Address 3626 Quadrangle Blvd Suite 200
Orlando, Florida 32817


By 
AUTHORIZED AGENT

Sworn to and subscribed before me this **22ND** day of **DECEMBER**, 2003

 My Commission expires:
Notary Public

NOTE: This is a statutory form prescribed by Section 713.20, Florida Statutes (1996). Effective October 1, 1996, a person may not require a lienor to furnish a waiver or release of lien that is different from the statutory form.

RJ





FINAL WAIVER OF LIEN

STATE OF Florida
COUNTY OF: Hillsborough

To WHOM IT MAY CONCERN

For good and valuable consideration by payment of \$ 10.00,
Ferguson Enterprises, Inc. does hereby waive and relinquish any and all claims and rights
of lien in the above amount for material furnished to Southland Construction
on the following job:

CR 419

IN WITNESS WHEREFORE, the undersigned has caused these present to be duly
executed this 5th day of January, 2004.

By: Steve Vellis

STEVE VELLIS

ASST. CREDIT MANAGER

Before me the undersigned authority, on this day personally appeared
STEVE VELLIS the ASST. CREDIT MANAGER of Ferguson
Enterprises, Inc., known to be the person and officer whose name is subscribed to the
foregoing instrument and acknowledged before me that he executed the same for the
purposes therein and in the capacity therein stated.

Given under my hand and seal of office this 5th day of January 2004.

L. Lynett Griffin
Notary Public In and For the State of _____

L. LYNETT GRIFFIN
Notary Public, State of Florida
My Comm. Exp. 08/22/2014
Comm. No. 01165732

formally
Sam Sco.

224179

**WAIVER AND RELEASE OF LIEN
UPON FINAL PAYMENT**

The undersigned lienor, in consideration of the final payment in the amount of \$10.00 hereby waives Southland Construction to the following described property:

CR 419, Phase I and II (Lockwood Blvd.)

Dated on: 12/22/03

Siboney Contracting Co. &
Siboney Trucking Co.

By: Juana Gonzalez
Juana Gonzalez, Controller

State of Florida
County of Palm Beach

Acknowledged before me this December 22, 2003 by Juana Gonzalez as Controller of and on behalf of Siboney Contracting Co. & Siboney Trucking Co., and who is personally known to me.

Grisel Ortega
Notary Public

Notary Seal/Commission Expires



Grisel Ortega
My Commission DD150688
Expires September 17 2008

Note: This is a statutory form prescribed by Section 713.20, Florida Statutes (1996). Effective October 1, 1996, a person may not require a lienor to furnish a waiver or release of lien that is different from the statutory form.

WAIVER AND RELEASE OF LIEN
UPON FINAL PAYMENT

The undersigned Lienor, in consideration of the sum of \$22,707.52
Hereby waives and releases its liens and right to claim a lien for labor or
materials furnished to BLUE WATER LANDSCAPE & IRRIGATION, INC. under
contract with SOUTHLAND CONSTRUCTION, INC. :

To the following described property:

Seminole County
C.R. 419 Phase I and II, Lockwood Blvd. To Second St. in Chuluota
FC-1165-01-A/BJC, Oviedo, Florida

The undersigned represents that he/she is an authorized agent of Lienor
and has authority to execute this Final Waiver and Release of Lien or Bond on
behalf of Lienor.

Lienor's Name: Skidders Nursery Orlando

By: [Signature]

Title: Office Manager

Address: 8180 Millinocketh Lane
Orlando, FL 32825

Phone: 402-273-1521

State of Florida
County of Seminole Orange

Sworn to and subscribed before me this 20th day of November 2003.

[Signature]
Notary Public

Personally known or Produced Identification _____
Identification: _____

Note: This is a statutory form prescribed by section 713.20, Florida Statutes (1996).
Effective October 1, 1996 a person may not require a lienor to furnish a waiver or
release that is different from the statutory form.



RECEIVED

DEC 29 2003


WAIVER AND RELEASE OF LIEN UPON FINAL PAYMENT

~~SOUTHLAND CONSTRUCTION, INC.~~

The undersigned lienor, in consideration of the final payment in the amount of \$10.00, hereby waives and releases its lien and right to claim a lien for labor, services or materials furnished to SOUTHLAND CONSTRUCTION on the job of C.R. 419 PHASE 1 & 2 to the following described property:


Dated on DECEMBER 22, 2003

STANDARD PRECAST, INC.


RUSSELL A. SMITH, VICE PRESIDENT

NOTE: THIS IS A STATUTORY FORM PRESCRIBED BY SECTION 713.20, FLORIDA STATUTES (1996). EFFECTIVE OCTOBER 1, 1996, A PERSON MAY NOT REQUIRE A LIENOR TO FURNISH A WAIVER OR RELEASE THAT IS DIFFERENT FROM THE STATUTORY FORM.

SWORN AND SUBSCRIBED TO BEFORE ME this 22 day of DECEMBER, 2003.


Notary Public, State of Florida



CONDITIONAL FINAL WAIVER AND RELEASE OF LIEN

KNOW ALL MEN BY THESE PRESENTS:

That the undersigned, for and in consideration of the sum of \$ 25,437.88 on account of Swart Landscaping, Inc., at CR 419 Phase I & Phase II conditioned upon payment of above amount hereby releases lien, lien rights, claims or demands of any kind whatsoever, which the undersigned now has against Southland Construction, Inc., the Owner, and the premises legally described as:

SEMINOLE COUNTY
C.R. 419 PHASE I AND II, LOCKWOOD BLVD. TO SECOND ST. IN CHULUOTA
OVIEDO, FLORIDA FC-1,165-01-A/B/C

On account of labor performed and/or material furnished for the construction of any improvements thereon. This release becomes effective upon payment of afore described amount.

IN WITNESS WHEREOF, I have hereunto set my hand and seal

this 29th day of January, 2004

Printed Name: Estrellita Moore
Vice President (Print or write name and title)

STATE OF Florida
COUNTY OF Dick

Before me on this 29th day of January, 2004, personally appeared Estrellita Moore who executed

the foregoing waiver and certified that the statements contained therein are true, correct, and complete.

He/She is personally known to me or has produced a valid drivers license

[Signature]
Notary Public
April Dawn Vrugtman
My Commission DD272284
Expires December 03, 2007

RETURN FULLY EXECUTED DOCUMENT TO:

Southland Construction Inc.
P.O. BOX 2389
Apopka, Florida 32704-2389
Fax 407-886-4348

242

**WAIVER AND RELEASE OF LIEN
UPON FINAL PAYMENT**

The undersigned lienor, in consideration of the final payment in the amount of \$ 2,578.60 hereby waives and releases its lien and right to claim a lien for labor, services or materials furnished to Southland Construction, Inc. on the job of CR 419 following described property:

SEMINOLE COUNTY PROJECT NOS. FC-122-97-BJC
MCNEIL ROAD PAVING & DRAINAGE OUTFALL
SEMINOLE COUNTY, EAST OF BEAR LAKE ROAD

Dated on 8/29, 2003.

Lienor's Name: Tampa Bay Trucking
Address: Post Office Box 969
Coleman, Florida 33521


By: _____
Sue Cordle
(Signature)

Printed Name: Sue Cordle

STATE OF Florida
COUNTY OF Sumter

Before me on this 29 day of August, 2003,
personally appeared Sue Cordle who executed the foregoing waiver and certified that
the statements contained therein are true, correct, and complete. He/She is personally known to me • or has produced a valid drivers license

Barbara Jurgens
Notary Public



RECEIVED

RETURN FULLY EXECUTED DOCUMENT TO :

SOUTHLAND CONSTRUCTION, INC.
P.O. BOX 2389
APOPKA, FLORIDA 32704-2389

SEP 8 2003

SOUTHLAND CONSTRUCTION, INC.

THOMPSON PUMP & MFG CO INC
POST OFFICE BOX 291370
PORT ORANGE FL 32129-1370
800/767-7310 FAX 386/761-0362



**WAIVER OF RIGHT TO CLAIM
AGAINST THE PAYMENT BOND
(FINAL PAYMENT)**

The undersigned lienor, in consideration of the final payment in the amount of Ten and 00/100 Dollars (\$10.00) hereby waives its right to claim against the payment bond for labor, services or materials furnished to SOUTHLAND CONSTRUCTION INC, on the job of Seminole County, to the following described property

SR419

ORLANDO, FL

Dated on 12/22/2003

RECEIVED

DEC 29 2003


THOMPSON PUMP & MFG. CO., INC. ~~SOUTHLAND CONSTRUCTION~~

Kelly Seliga

Kelly Seliga, Asst. Corporate Secretary

STATE OF FLORIDA
COUNTY OF VOLUSIA

The foregoing instrument was sworn to and subscribed before me on 12/22/2003 by Kelly Seliga, Asst. Corporate Secretary of Thompson Pump & Mfg Co, Inc, a Florida corporation. She is personally known to me and took an oath.



Lyn Williams
Notary Public, State of Florida

NOTE: This is a statutory form prescribed by Section 713.20, Florida Statutes (1996). Effective October 1, 1996, a person may not require a lienor to furnish a waiver or release of lien that is different from the statutory form.

FINAL WAIVER AND RELEASE OF LIEN

The undersigned lienor, in consideration of the final payment in the amount of \$ 10.00, hereby waives and releases its lien and right to claim a lien for labor, services or materials furnished to Southland Construction, Inc. on the job of CR 419, to the following described property:

SEMINOLE COUNTY

C.R. 419 PHASE I AND II, LOCKWOOD BLVD. TO SECOND ST. IN CHULUOTA

OVIEDO, FLORIDA FC-1165-01-A/BJC

RECEIVED

DEC 29 2003

Dated on 12/22, 2003

SOUTHLAND CONSTRUCTION, INC.

Lienor's Name: United Rentals Inc
Attn: Jennifer Coburn **COBURN**
Address: PO Box 100711
Atlanta, GA 30384-0711

By: Jennifer Coburn
(Signature)
Printed Name: **JENNIFER B COBURN**
(Print or write name and title)

STATE OF Virginia
COUNTY OF Loudoun

Before me on this 22nd day of December, 2003,
personally appeared JENNIFER B COBURN who executed the

foregoing waiver and certified that the statements contained therein are true, correct, and complete. He/She is personally known to me X or has produced a valid drivers license _____

Shacey Cierfeld
Notary Public
My Commission Expires July 31, 2007

RETURN FULLY EXECUTED DOCUMENT TO:

SOUTHLAND CONSTRUCTION, INC.
P.O. BOX 2389
APOPKA, FLORIDA 32704-2389

FINAL WAIVER AND RELEASE OF LIEN

The undersigned lienor, in consideration of the final payment in the amount of \$ 10.00, hereby waives and releases its lien and right to claim a lien for labor, services or materials furnished to Southland Construction, Inc. on the job of CR 419, to the following described property:

SEMINOLE COUNTY

C.R. 419 PHASE I AND II, LOCKWOOD BLVD. TO SECOND ST. IN CHULUOTA

OVIDO, FLORIDA FC-1165-01-A/BJC

Dated on 12/22, 2003.

RECEIVED


DEC 29 2003

Lienor's Name: Wellpointing by **SOUTHLAND CONSTRUCTION**
Attn: Nora
Address: 321 Oleander Way
Casselberry, FL 32707

By: Marlene Sullivan
(Signature)
Printed Name: Marlene Sullivan / Sec.
(Print or write name and title)

STATE OF Florida
COUNTY OF Seminole

Before me on this 22 day of Dec, 2003
personally appeared Marlene Sullivan who executed the
foregoing waiver and certified that the statements contained therein are true, correct, and complete. He/She is personally
known to me or has produced a valid drivers license _____.



Nora D Burchell
Notary Public

RETURN FULLY EXECUTED DOCUMENT TO:

SOUTHLAND CONSTRUCTION, INC.
P.O. BOX 2389
APOPKA, FLORIDA 32704-2389

**FULL AND FINAL
WAIVER AND RELEASE OF LIEN**

The undersigned lienor, in receipt of the final payment in the amount of \$ 10.00 hereby waives and releases it lien and right to claim a lien for labor, services or materials furnished to Southland Construction, on the job of Seminole County to the following described property

Roadwork, Lockwood, Oviedo, Florida.

Dated on December 22, 2003

Workers Temporary Staffing, Inc.,
PO Box 954179
Lake Mary, FL 32795-4179
407 - 472-0024

By Chere Shank
Chere Shank/ NTO Coordinator


State of Florida
County of Seminole

The foregoing instrument was sworn and subscribed before me this 22nd Day of December, 2003

Notary Signature: Kristendaye Ramshajan

Printed Name: _____

Commission Number: _____



NOTE: This is a statutory form prescribed by Section 713.20, Florida Statutes (1996). Effective October 1, 1996, a person may not require a lienor to furnish a waiver or release of lien that is different from the statutory form.