

25. Approve Change Order 2# to FC-1172-01/BJC – Consumers Water Treatment Plant Installation of Well #7, with Jaffer Associates, Ltd., Miami (\$170,551.85 – deductive change order) (Time Extension).

FC-1172-01/BJC provides for all labor, materials, equipment, coordination and incidentals necessary for the construction of one (1) new water supply well at the existing Consumers Water Treatment Plant including development, test pumping, logging and disposal of water from pumping. The site of the proposed water treatment facility is located at 3300 Dike Road, Winter Park. Change Order #2 will provide for a deductive change order to adjust the final contract amount based on the actual quantities of unit price items listed and liquidated damages incurred during the construction phase. The fifty-three (53) days of contract extension is based on the delays by the Contractor which the County is recovering through liquidated damages. The following is the summary of the cost of the contract:

Original Contract Sum	\$375,550.00
Change Order #1	18,720.00
Deduct Change Order #2	<u>(170,551.85)</u>
Revised Contract Sum	\$223,718.15

Environmental Services/Planning, Engineering and Inspections Division and Fiscal Services/Purchasing and Contracts Division recommend the Board to approve and authorize the Chairman to execute this deductive change order.

SEMINOLE COUNTY, FLORIDA
CHANGE ORDER FOR CONSTRUCTION PROJECTS

PURCHASING DIVISION
(407) 321-1130

1101 E. First Street
Sanford, FL 32771

ORIGINAL

CONTRACT NO: FC-1172-01/BJC INITIATION DATE: 02-18-02
CHANGE ORDER NO: 2 ACCOUNT NO: _____
CONTRACT FOR: Consumers WTP Installation of Well #7

CONTRACT DATE: 02-18-02
ARCH/ENG PROJECT #: 26193.400

YOU ARE REQUESTED TO MAKE THE FOLLOWING CHANGE(S) IN THIS CONTRACT: This is the final change order to close out the contract.

REASON FOR CHANGE(S): This change order is to adjust the final contract amount based on the actual quantities of unit price items listed in the bid form. Also included are liquidated damages.

ORIGINAL CONTRACT SUM:	\$ <u>375,550.00</u>
CONTRACT SUM PRIOR TO THIS CHANGE ORDER.....	\$ <u>394,270.00</u>
CHANGE ORDER (increase)(decrease)(unchanged)	\$ <u>170,551.85</u>
NEW CONTRACT SUM INCLUDING THIS CHANGE ORDER WILL BE	\$ <u>223,718.15</u>
CONTRACT TIME WILL BE (increased)(decreased)(unchanged) BY (<u>53</u>) <u>CALENDAR DAYS</u> NO CALENDAR DAYS	<u>Liquidated Damages</u>
FINAL COMPLETION DATE THROUGH THIS CHANGE ORDER	<u>August 16, 2002</u>

WAIVER This Change Order constitutes full and mutual accord and satisfaction for the adjustment of Contract Price and Time as a result of increases or decreases in costs and time of performance caused directly and indirectly from the change. Acceptance of this Waiver constitutes an agreement between COUNTY and CONTRACTOR that the Change Order represents an equitable adjustment to the Agreement and that CONTRACTOR shall waive all rights to file a Contract Claim or claim of any nature on this Change Order. Execution of this Change Order shall constitute CONTRACTOR's complete acceptance and satisfaction that it is entitled to no more costs or time (direct, indirect, impact, etc.) pursuant to this Change Order.

ACKNOWLEDGEMENTS The aforementioned change, and work affected thereby, is subject to all provisions of the original Agreement not specifically changed by this Change Order; and it is expressly understood and agreed that the approval of the Change Order shall have no effect on the original agreement other than matters expressly provided herein.

NOT VALID UNTIL SIGNED BY OWNER, ARCHITECT/ENGINEER AND CONTRACTOR

Jeffrey F. Thompson
PROJECT MANAGER
Environmental Services/PEI
DEPT/DIV.
By: [Signature]
Date: 2/20/03

Black & Veatch Corp.
ARCHITECT/ENGINEER
Orlando, FL
Address _____
By: [Signature]
Date: 2/18/03

Jaffer Associates, Ltd.
CONTRACTOR (Seal)
Miami, FL
Address _____
By: [Signature]
Date: 2/13/03

Approved as to form & legal sufficiency:

[Signature]
County Attorney

[Signature] 3/5/03
Date

SEMINOLE COUNTY BOARD
OF COUNTY COMMISSIONERS

CLERK OF THE CIRCUIT COURT
ATTEST:

Chairman

BCC APPROVAL DATE: _____

DATE: _____

App. H.

