

## **CONSTRUCTION CONTRACTS**

**16. Approve Change Order #3 to CC-1256-05/TLR – Sweetwater Cove Tributary Surface Water Restoration and Erosion Control/Stormwater Treatment with InterTech, Inc. of Jacksonville (\$82,530.00).**

CC-1256-05/TLR provides all labor, materials, equipment, coordination, transportation and incidentals necessary for construction of a wet sedimentation basin, the restoration of specific areas, and the installation of multiple detention weirs including approximately 450 linear feet of 3' high sheet pile along Sweetwater Creek. The work includes clearing and grubbing, earthwork, detention weirs, sodding, concrete drive, staked silt fence, floating turbidity barrier, concrete rubble riprap, erosion control blanket with plantings, and geocell with plantings and/or gravel infill. The project extends from Wekiva Springs Road south approximately 2800 linear feet along Sweetwater Creek.

Change Order # 3 will provide for additional landscaping as requested by the County as a result of SJRWMD permitting requirement. Due to the accelerated construction schedule imposed by NRCS, the original bid was based upon a 90% construction drawing set. When 100% drawings were completed, they included the SJRWMD permit requirement, which includes wetland plantings along the bank, thus requiring this change order.

▪ Original Contract Sum	\$461,070.00
▪ Change Order #1 & #2	(11,085.00)
▪ Add Change Order #3	<u>82,350.00 &amp; 14 days</u>
▪ Revised Contract sum	\$532,335.00

CC-1256-05/TLR is funded under an NRCS grant and there are funds available in account 077600.560650 2336-04 to cover this change order.

Public Work/Engineering Division and Fiscal Services/Purchasing and Contracts Division recommend that the Board approve and authorize the Chairman to execute Change Order #3.

OC# 800172

### SEMINOLE COUNTY, FLORIDA CHANGE ORDER FOR CONSTRUCTION PROJECTS

**PURCHASING DIVISION**  
**(407) 665-7116**

**1101 E. First Street**  
**Sanford, Florida 32771-1468**

Contract No: CC-1256-05/TLR Initiation Date: \_\_\_\_\_  
Change Order No: Two - Three <sup>Am</sup> Account No: \_\_\_\_\_  
Contract for: Sweetwater Cover Tributary Surface Water Restoration and Erosion Control/Stormwater Treatment

Original: \$461,070.00  
Contract Date: March 25, 2005  
Arch/Eng Project No: \_\_\_\_\_

You are requested to make the following change(s) in this contract:

Addition to Original contract  
Reason for change(s): \_\_\_\_\_

Landscaping as per attachment

Original Contract Sum.....	\$ 461,070.00	
Contract sum prior to this change order.....	\$ <del>461,070.00</del>	449,995 <sup>Am</sup>
Change order (increase)(decrease)(unchanged).....	\$ 82,350.00	
New contract sum including this change order will be.....	\$ <del>543,020.00</del>	532,335 <sup>Am</sup>
Contract time will be (increased)(decreased)(unchanged) By ( <u>14</u> ) calendar days	No calendar day.....	<u>7/20/2005</u>
Final completion date through this change order.....		

**Waiver** This Change Order constitutes full and mutual accord and satisfaction for the adjustment of Contract Price and Time as a result of increases or decreases in costs and time of performance caused directly and indirectly from the change. Acceptance of this Waiver constitutes an agreement between County and Contractor that the Change Order represents an equitable adjustment to the Agreement and that Contractor shall waive all rights to file a Contract Claim of any nature on this Change Order. Execution of this Change Order shall constitute Contractor's complete acceptance and satisfaction that it is entitled to no more costs or time (direct, indirect, impact, etc.) pursuant to this Change Order.

**Acknowledgements** The aforementioned change, and work affected thereby, is subject to all provisions of the original Agreement not specifically changed by this Change Order; and it is expressly understood and agreed that the approval of the Change Order shall have no effect on the original agreement other than matters expressly provided herein.

NOT VALID UNTIL SIGNED BY OWNER AND CONTRACTOR AND ARCHITECT/ENGINEER AS APPLICABLE.

Robert Walter  
Project Manager

Chiranda Kwaden  
Architect/Engineer  
**METRIC ENGINEERING**  
901 N. Lake Destiny Dr. Suite 379  
Address

Public Works / Roads - Stormwater  
Department/Division  
By: [Signature]  
Date: 8/15/05

By: [Signature]  
Date: 8/5/05

INTERTECH, INC  
Contractor (Seal)

5465 VERNAL BLVD.  
Address  
By: [Signature]  
Date: 8-3-05

Approved as to form & legal sufficiency:


\_\_\_\_\_  
County Attorney Date

SEMINOLE COUNTY BOARD  
OF COUNTY COMMISSIONERS

Date: \_\_\_\_\_

App. H

CHANGE ORDER Revised 7/2003



**METRIC ENGINEERING, INC.**  
CONSULTING ENGINEERS - PLANNERS - SURVEYORS  
901 N. LAKE DESTINY DRIVE SUITE 379 MAITLAND, FL 32751  
PHONE: (407) 660-4720 FAX: (407) 660-4770

800172

August 5, 2005

Mr. Robert Walter  
Seminole County Public Works Department  
Roads - Stormwater Division  
177 Bush Loop  
Sanford, FL 32773

Re: Sweetwater Cove Tributary Surface Water Restoration  
Erosion Control/Stormwater Treatment Project


Dear Mr. Walter:

Attached is the Change Order for additional work that is to be performed by InterTech, Inc. on the subject project. The additional work consists of the planting of 5-2" Caliper Trees behind the home located at 119 Ridgewood Drive and 6500 Saw Palmettos and Ferns all along the project. The additional trees are part of the agreement the County made to obtain the Permission/License to Enter Property. The additional landscaping plants are due to a revision in the Bid Schedule by the Engineer of Record. The cost appears to be reasonable and fair. We are therefore recommending approval to the County.

Should you have any questions or need additional information, please do not hesitate to contact us.

Very Truly Yours

METRIC ENGINEERING, INC.

  
Akrivioufa Kavadas, P.E.  
Sr. Project Engineer

800172

Change Order #2  
Sweetwater

InterTech, Inc.  
5465 Verna Blvd  
Jacksonville, FL 32205

SEP-07-2005 11:19

407 665 5634

95%

P.09

Item	Description	Quantity	Unit	Unit Price	Contract Price
A	One Gallon Saw Palmettos - Serenoa Repens	2000	EA	\$ 18.50	\$ 37,000.00
B	One Gallon Ferns	4500	EA	\$ 9.50	\$ 42,750.00
C	2" Caliper Live Oak - Installed	3	EA	\$ 500.00	\$ 1,500.00
D	2" Caliper Red Maples - Installed	2	EA	\$ 550.00	\$ 1,100.00
	Optional	1	Ton	\$ 900.00	
E	Fertilizer for New Sod				
					\$ 82,350.00
	Total Change Order				