

21. Approve Amendment #1 to Work Order #61 – Palm Springs Road Paving, FC-1139-00/BJC – Public Works Minor Construction under \$500,000 with Central Florida Environmental, Longwood (\$8,566.86).

FC-1139-00/BJC provides for construction services on minor construction projects. Work Order #61 provides for the paving of Palm Springs Road and associated stormwater improvements in the amount of \$121,947.15. Amendment #1 will provide for quantity over-runs and material changes in the amount of \$8,566.86 for a revised Work Order total of \$130,514.01. No additional time is required for the completion of this Work Order.

Funds are available in account number 077441-56067000 (Roads, Roads). Public Works/Road Operations and Fiscal Services/Purchasing and Contracts Division recommend the Board to approve and authorize the County Manager to execute the 1st Amendment to Work Order #61.

WORK ORDER AMENDMENT

TERMS AND CONDITIONS

- a) Except as herein modified, all terms and conditions of the cited original Work Order (as previously amended, if applicable) shall remain in full force and effect for the term of the Work Order as originally set forth in said Work Order.
- b) In accordance with the Master Agreement, which states that any amendments shall be valid only when expressed in writing and duly signed by the parties, the parties desire to amend the cited Work Order as indicated.
- c) The Scope of Services attached to the cited Work Order is modified as provided in the attached Exhibit "A" which is incorporated by this reference.
- d) The CONSULTANT shall provide said services pursuant to this Amendment, the cited Work Order (as further amended, if applicable), its Attachments, and the cited Master Agreement (as amended, if applicable) which are incorporated herein by reference as if they had been set out in their entirety.
- e) It is expressly understood by the CONSULTANT that this Amendment, until executed by the COUNTY, does not authorize any changes to the cited Work Order and that the COUNTY, prior to its execution of the Amendment, reserves the right to cancel the Amendment without penalty if it is determined that to do so is in the best interest of the COUNTY.
- f) The CONSULTANT shall sign the Amendment first and the COUNTY second. This Amendment becomes effective and binding upon execution by the COUNTY and not until then. A copy of this Amendment will be forwarded to the CONSULTANT upon execution by the COUNTY.

original

PROJECT: PALM SPRINGS ROAD PAVING PROJECT FC 1139 00/BJC										period covers: 6-30-03 to 7-31-03		9/15/2003			
Tom Radzal					AL COLLOCK		project manager			CONTRACT NO:		FC 1139 00 BJC			
SEMINOLE COUNTY							PAY # 4			PAGE NO.:		1 OF 1			
GENERAL CONTRACTOR: Central Florida Environmental Corp.							FINAL WITH CHANGE ORDER #1								
This final pay request supersedes all previous pay requests dated prior to the 15th day of September 2003															
										Previous Payment		Period (current payment)		total to date	
Contract Quantities				Change	New Qty	New	Quantity		Quantity	Amount	Quantity	Amount	Quantity	Amount	
PAY	Description	Quantit	Unit	order		Amount	Quantity	Amount	Quantity	Amount	Quantity	Amount	Quantity	Amount	
ITEM	Description														
	Mobilization	1	ea	0	1	\$ 3,480.00	1	\$ 3,480.00	0	\$ -	1	\$ 3,480.00			
101-1		1	ea	0	1	\$ 1,690.00	1	\$ 1,690.00	0	\$ -	1	\$ 1,690.00			
102 1	Main. Of Traffic	37	ea	0	10	\$ 35.00	10	\$ 35.00	0	\$ -	10	\$ 35.00			
104 10 1	Baled Hay	37	ea	-27	10	\$ 35.00	10	\$ 35.00	0	\$ -	10	\$ 35.00			
104 13 1	Type III Silt fence	575	lf	0	575	\$ 1,207.50	575	\$ 1,207.50	0	\$ -	575	\$ 1,207.50			
110-1-1	Clear & grub	1	ea	0	1	\$ 33,540.00	1	\$ 33,540.00	0	\$ -	1	\$ 33,540.00			
120 1	Regular excavation	360	cy	0	360	\$ 1,350.00	360	\$ 1,350.00	0	\$ -	360	\$ 1,350.00			
120 3	Lateral ditch excavation	85	cy	0	85	\$ 743.75	85	\$ 743.75	0	\$ -	85	\$ 743.75			
120 6	Embankment	6	cy	0	6	\$ 60.00	6	\$ 60.00	0	\$ -	6	\$ 60.00			
160 4	12" Type B Stabilization	1137	sy	0	1137	\$ 3,979.50	1137	\$ 3,979.50	0	\$ -	1137	\$ 3,979.50			
162 3 101	Finish soil layer	966	sy	0	966	\$ 8,694.00	966	\$ 8,694.00	0	\$ -	966	\$ 8,694.00			
285 703	Optional Base 4" ABC	909	sy	0	909	\$ 8,181.00	909	\$ 8,181.00	101	\$ 909.00	1010	\$ 9,090.00			
286 1	Turn out	11	sy	0	11	\$ 1,375.00	11	\$ 1,375.00	0	\$ -	11	\$ 1,375.00			
331 2	Type S asphalt	68.2	ton	0	68.2	\$ 9,002.40	68.2	\$ 9,002.40	0	\$ -	68.2	\$ 9,002.40			
425 1 521	Type C inlet <10'	3	ea	0	3	\$ 4,800.00	3	\$ 4,800.00	0	\$ -	3	\$ 4,800.00			
425 1 711	Type V gutter inlet	1	ea	0	1	\$ 4,120.00	1	\$ 4,120.00	0	\$ -	1	\$ 4,120.00			
425 2 101	Vortechinics inlet	1	ea	0	1	\$ 14,537.00	1	\$ 14,537.00	0	\$ -	1	\$ 14,537.00			
430 11 225	18" RCP	339	lf	-4	335	\$ 7,872.50	335	\$ 7,872.50	0	\$ -	335	\$ 7,872.50			
430 141 002	14 x 23 ERCP	31	lf	-1	30	\$ 1,335.00	30	\$ 1,335.00	0	\$ -	30	\$ 1,335.00			
520 1 8	Curb & gutter	680	lf	4	684	\$ 9,405.00	684	\$ 9,405.00	0	\$ -	684	\$ 9,405.00			
522 2	6" thick sidewalk	75	sy	0.58	75.58	\$ 1,775.66	75.58	\$ 1,775.66	0	\$ -	75.58	\$ 1,775.66			
550 74 2	Reset type B fence	128	lf	-128	0	\$ -	0	\$ -	0	\$ -	0	\$ -			
570 5	Fertilizer	0.05	ton	0	0.05	\$ 15.00	0.05	\$ 15.00	0	\$ -	0.05	\$ 15.00			
570 9	Water for grassing	1	mg	-1	0	\$ -	0	\$ -	0	\$ -	0	\$ -			
575 1 4	St Augustine Sod	966	sy	651	1617	\$ 4,851.00	966	\$ 2,898.00	651	\$ 1,953.00	1617	\$ 4,851.00			
700 46 21	Relocate existing sign	3	ea	1	4	\$ 920.00	4	\$ 920.00	0	\$ -	4	\$ 920.00			

PROJECT: PALM SPRINGS ROAD PAVING PROJECT FC 1139 00/BJC							period covers: 6-30-03 to 7-31-03			8/29/2003			
Tom Radzai				AL COLLOCK		project manager		CONTRACT NO:			FC 1139 00 BJC		
SEMINOLE COUNTY							PAY #4			PAGE NO.:		1 OF 1	
GENERAL CONTRACTOR: Central Florida Environmental Corp.							FINAL WITH CHANGE ORDER # 1						
Contract Quantities							Previous Payment		Period (current payment)		(total to date)		
PAY	Description	Quantit	Unit	Unit Cost	Change order	New Qty	New Amount	Quantity	Amount	Quantity	Amount	Quantity	Amount
ITEM													
extra	Black vinyl cfl	0	lf	\$ 21.90	128	128	\$ 2,803.20	0	\$ -	128	\$ 2,803.20	128	\$ 2,803.20
extra	Misc Concrete over w/m	0	cy	\$ 143.00	3.5	3.5	\$ 500.50	0	\$ -	3.5	\$ 500.50	3.5	\$ 500.50
extra	Floating trubidity	0	lf	\$ 20.00	100	100	\$ 2,000.00	0	\$ -	100	\$ 2,000.00	100	\$ 2,000.00
571-1	Bahia sod	0	sy	\$ 1.90	400	400	\$ 760.00	0	\$ -	400	\$ 760.00	400	\$ 760.00
extra	Misc concrete form change	0	cy	\$ 143.00	4	4	\$ 572.00	0	\$ -	4	\$ 572.00	4	\$ 572.00
							\$ 130,514.01	\$121,016.31		\$ 9,497.70		\$ 130,514.01	